

# MONTH IN REVIEW For the reporting period of August 2023

# TABLE OF CONTENTS

Executive Summary	3
Financial Viability	4
Overview	4
Financial Performance	5
Investments	12
Procurements Report	13
Payment Trends	16
Water Supply	17
Water Resource Adequacy	17
Water Resources & Water Quality	19
Customer Service	21
Community Sustainability	21
District Assets	22
Infrastructure Stability	22
Information Technology	27
Risk Management	27
Employee and Leadership Development	28
Communications & Public Affairs	29
Outreach & Engagement	29
Stakeholder Support	32
Annendices	33

- A. Investment Related Information
- B. Capital Improvement Program Delivery Report
- C. Budgetary Performance Reports by Fund (Biennium 2023-25)
- D. Budgetary Performance Reports by Department (Biennium 2023-25)
- E. Operating Contingency Report (Biennium 2023-25)

#### **EXECUTIVE SUMMARY**

#### NOTABLE EVENTS FROM THE REPORTING PERIOD

Tualatin Valley Water District's (TVWD) operating budget surplus for August was \$5.9 million, a favorable variance of about \$1.7 million. The largest contributing factors to the favorable variance in operating surplus were favorable variances of \$1.2 million in total water sales revenue and \$0.5 million in operating expenses.

The accounts receivable (AR) balance in August 2023 was \$9.0 million, an increase of \$0.15 million from July 2023 which was \$8.8 million. From August 2022 to August 2023 the AR balance increased by \$3.8 million. The growth in AR is partially attributed to the suspension of collection and shutoff activities during both the COVID-19 pandemic and the customer information system (CIS) go-live and stabilization phases. These collection and shutoff activities have recently been reinstated but the District nevertheless has experienced a dramatic growth in the AR Aging and days sales outstanding (DSO) during this timeframe.

TVWD's cash and investment position as of August 2023 was \$288.0 million, up by approximately \$17.7 million from July 2023. The District continues to aggressively manage its cash and investment position to benefit from the relatively higher interest rates available on its investment portfolio.

The first page of the District Assets section lists brief updates for several ongoing capital improvement projects. Following are update excerpts for two of the District's key projects:

- Farmington Flow Control and Fluoride Facility: Paving, concrete median installation, and permanent power installation were completed in August. Progress was made on mechanical and electrical items inside the facility.
- Taylors Ferry Reservoirs & Site Seismic Improvements: The District received notice that the FEMA
  mitigation grant will cover 100% of project costs with 90% funding coming from federal sources and 10%
  funding from the state, though timing of the award and subsequent construction remains in flux. Project
  permitting remains on-going.

#### NOTABLE EXCEPTIONS IN REPORTING DATA

As noted above, the District's operating expenditures for August 2023 had a favorable variance of \$0.5 million. Some of the favorable variance in operating expenses is the result of the District's standard year-end accounting practices of identifying and recognizing invoices received from vendors in July and August that are for goods and services received by the District in June.

Including expenditures for the Willamette Water Supply System (WWSS) and Willamette Intake Facilities (WIF), the District's capital outlay in August 2023 was approximately \$11.5 million as compared to a budget of \$62.9 million. As with operating expenditures, this underspending variance in capital expenditures is partially the result of the District's year-end accounting practice of properly recognizing invoices received in August (and July) for expenditures incurred in June, back into June for the District and the joint ventures it manages.

#### FINANCIAL VIABILITY

#### **OVERVIEW**

Billings of water sales were approximately \$10.6 million in August 2023 which was a favorable variance of \$1.2 million for the month. Water sales volume revenue billed (volume revenue) was \$8.9 million in August which is a \$1.0 million favorable variance and water sales fixed charges billed (fixed charges) were \$1.7 million in August which is a favorable variance of \$0.2 million. Combined fixed and volume water sales revenue of \$10.6 million for August 2023 is approximately \$2.8 million higher than August 2022 water sales of \$7.8 million.

System Development Charge (SDC) revenue in August 2023 totaled approximately \$469 thousand, representing a favorable variance of \$94 thousand for the month.

The District's capital outlay in August was approximately \$11.5 million as compared to a budget of \$62.9 million. The variance is the result of the District's year-end accounting procedures that accrue expenditures made in June but invoiced to the District by vendors after June 30<sup>th</sup>. This normal accounting practices causes June to have a higher expenditure total while July and August can be somewhat lower. This accounting treatment, which is based on generally accepted accounting principles, is required for the financial statements of the District and the joint ventures it manages.


The District's operating expenditures for August had a favorable variance of \$0.5 million. Purchased water and pumping power had an unfavorable variance of \$165 thousand while other operating expenses had a favorable variance of \$631 thousand. This resulted in an overall operating expense favorable variance of approximately \$466 thousand.


During both the COVID-19 pandemic and the customer information system (CIS) go-live and stabilization phases, the District suspended collections and shutoffs activities. These collection and shutoff activities have recently been reinstated but the District nevertheless has experienced a dramatic growth in the AR Aging and days sales outstanding (DSO) during this timeframe. See the *Accounts Receivable and Days of Sales Outstanding (DSO)* section for related charts and more details.

The District's investment portfolio earned approximately 4.0% during August 2023 and was valued at \$285 million, up \$20.6 million from the amount reported in July. For more information, see the monthly Investments report later in this section.

<sup>&</sup>lt;sup>1</sup> The *Month-in-Review* reports water sales on a cash basis without accrual adjustments. The District's audited financial statements follow accounting standards that accrue water sales between fiscal years consistent with the District's revenue recognition standards.

#### OPERATING BUDGET VARIANCE & CASH POSITION (BIENNIUM 2023-2025)







#### **COMMENTS:**


The District reported a favorable variance in operating budget surplus in August 2023 of about \$1.7 million. The District's actual operating budget surplus for August was \$5.9 million compared to a plan of \$4.2 million. The largest contributing factors to the favorable variance in operating surplus were favorable variances of \$1.2 million in total water sales revenue and \$0.6 million in operating expense other than purchased water and power.

Cash and investment position as of August 2023 (including bond proceeds from the Water Revenue Bonds, Series 2023) was \$288.0 million, up by approximately \$17.7 million from July 2023, which was \$270.4 million. The District continues to aggressively manage its cash and investment position to benefit from the relatively higher interest rates available on its investment portfolio.

#### GENERAL FUND OPERATING REVENUE VARIANCE REPORTING (BIENNIUM 2023-2025)









#### **COMMENTS**:


Total water sales revenues for August were \$10.6 million which is a favorable variance of \$1.2 million for the month. August water volume sales were \$8.9 million which is a favorable variance of \$1.0 million. August water fixed charges were \$1.7 million which is a favorable variance of \$0.2 million.


Year-over-year, total water sales revenues for August increased from \$7.8 million in 2022 to \$10.6 million in 2023. This is a year-over-year increase of \$2.8 million.





#### OPERATING EXPENDITURE VARIANCE REPORTING (BIENNIUM 2023-2025)







# Monthly Expenditure Variance (Purchased Water & Power+Other Distrct Exp.) Favorable Unfavorable \$1.0 \$0.0 \$0.0 \$0.0 \$2 b-74 Nov-24 Nov-24 Nar-25 War-25 War-25 War-25 War-25 War-25

#### COMMENTS:


Operating expenditures for August 2023 had a favorable variance of \$0.5 million. Purchased Water and Pumping Power had an unfavorable variance of \$0.2 million while other operating expenditures had a favorable variance of \$0.6 million.


Some of the favorable variance in operating expenses is the result of the District's standard year-end accounting practices of identifying and recognizing invoices received from vendors in July and August that are for services received by the District in June.







#### CAPITAL-RELATED REVENUE AND EXPENDITURE VARIANCE (BIENNIUM 2023-2025)











#### **COMMENTS:**

System Development Charge (SDC) revenue in August 2023 totaled about \$470 thousand, representing a favorable variance of about \$95 thousand for the month. SDCs are extremely volatile and subject to wide fluctuations. The District reduced its forecast for SDC revenue in anticipation of slowing development. On a biennium-to-date basis, the District has an unfavorable variance in SDCs of approximately \$61 thousand.

Including expenditures for the WWSS and WIF, the District's capital outlay in August 2023 was approximately \$11.5 million as compared to a budget of \$62.9 million. As noted above with operating expenditures, this underspending variance in capital expenditures is partially the result of the District's year-end accounting practice of properly recognizing invoices received in August (and July) for expenditures incurred in June, back into June.

#### INTEREST REVENUE (BIENNIUM 2023-2025)






#### **COMMENTS:**

Interest revenue in August 2023 totaled approximately \$972 thousand, representing a favorable variance of \$602 thousand for the month. The slower pace of capital spending has allowed the District to invest more money at higher effective interest rates. The net result of this higher level of investments at higher rates is more interest revenue than planned.

#### ACCOUNTS RECEIVABLE AND DAYS OF SALES OUTSTANDING (DSO)

#### **Total Balance in AR**



#### **COMMENTS**:

The AR balance in August 2023 was \$9.0 million, an increase of \$0.15 million from July 2023 which was \$8.8 million. From August 2022 to August 2023 the AR balance has increased by \$3.8 million.

#### **Age of Water Accounts Receivable** 120 110 100 90 Age in Days 80 70 60 50 40 30 20 10 Jan Feb Mar Apr May Jun Jul Oct Nov Dec Aug Sep 2020 22.6 27.0 26.9 29.1 27.9 31.3 25.8 27.1 24.9 31.8 29.8 2021 40.7 44.0 47.5 48.6 39.8 42.3 35.1 35.0 29.6 35.4 38.4 45.8 2022 42.2 49.0 49.3 45.7 37.6 41.8 39.7 47.0 35.1 50.7 56.3 62.6 2023 90.2 99.6 110.6 102.2 86.7 76.2 74.6 92.1

#### **COMMENTS**:

The average age in days of the District's AR in August 2023 was 76.2 days, down from 86.7 days in July 2023. This reduction in AR aging is primarily the result of higher water sales revenue in July and August. The average age of AR in August 2022 was 47.0 days.

#### 45 40 **Number of Days** 35 30 25 20 15 10 5 0 Jan Feb Mar Apr May Jun Jul Sep Oct Nov Dec Aug 2020 27.3 19.1 10.6 11.7 12.2 18.5 12.9 20.1 19.3 29.3 19.5 15.9 2021 18.2 16.8 14.7 14.5 20.7 18.1 23.8 22.6 30.7 23.1 21.8 17.2 2022 19.7 15.5 14.1 14.1 17.2 13.7 24.9 24.6 41.7 34.5 34.3 34.5

#### **Days Sales Outstanding (DSO)**

#### **COMMENTS**:

2023

32.0

27.0

29.5

30.0

28.0

Days of sales outstanding (DSO) for August 2023 was 38.5 days as compared to 38.8 days for July 2023 and 24.6 days for August 2022. Since August 2022, the DSO has increased by 13.9 days or 56.5%. Normally DSO reaches its peak in September with a decline until December/January; then the DSO is usually flat for the months of January through April/May.

32.5

38.8

38.5

#### \$2,500 AR 121+ days old broken out into more categories (purple and all areas underneath) beginning 7/2022 \$2,000 AR 121+ days old through 6/2022 (purple categoary) \$1,500 Amount (000s) \$1,000 \$500 3/20 6/20 9/20 12/20 3/21 6/21 9/21 12/21 3/22 6/22 12/22 3/23 6/23 8/23 61-120 days 142 253 284 422 310 286 301 563 325 299 466 959 691 666 641 ■ 121-180 days 42 105 169 330 475 577 465 468 556 411 97 398 533 352 420 181-240 days 36 335 397 383 315 241-300 days 41 43 275 333 293 ■ 301-360 days \_ -\_ -\_ \_ -36 32 147 221 286 >360 days 166 221 256 510 537

#### AR Greater than 60 Days

#### **COMMENTS:**

During both the COVID-19 pandemic and the CIS go-live, collections and shutoff activities were suspended. These activities have recently been reinstated but the dramatic growth in the AR Aging during this timeframe can best be seen in the graph above, *AR Greater than 60 Days*.

#### **INVESTMENTS**

#### **PERFORMANCE**

The following summarizes the District's portfolio earnings and activity in August:

- The District earned approximately 4.0% on its core portfolio, a decrease of 0.3% from July.
- The Local Government Investment Pool (LGIP) earnings rate increased to 4.5% in August.
- The core portfolio's projected future yield was approximately 4.3% at the end of August, up 0.1% from the projection at the end of July.


#### **ACTIVITY**


In August, the District had four securities mature for a total of \$37 million. After other funds received offsetting expenditures at the WWSP, the District was able to reinvest most of the value of the matured holdings. On August 21, 2023, the District purchased five new securities with a total value of \$36 million. These additions to the District's portfolio follow the ongoing strategy to invest portions of the District's cash reserves in federal paper obligations to earn better returns while still providing near-term liquidity for planned capital expenditures. Four of the five new investments will yield between 5.40% and 5.55% in returns to the District and the fifth security will yield 4.53%; all greater than the current earnings rate at the LGIP and much greater than the 1.35% interest rate on the District's WIFIA loan, resulting in significant near-term interest earnings for relatively little in future interest expense.

In addition to this activity, the graphs below now include the impacts of an additional \$27.7 million held in a separate bond proceeds account at the LGIP. The combination of these federal paper securities and LGIP funds, originating from bond proceeds, account for the significant increase in total portfolio value being reported this month. For detailed summaries of the District's core portfolio, see investments-related reports in the Appendix. The report titled *Monthly Investment Activity* includes details of monthly portfolio activity and *Investment Portfolio Analysis* provides a summary of portfolio earnings rates, duration, and market value distribution security type.

#### **SUMMARY**

As of August 31, the District's portfolio was valued at approximately \$285 million, up \$20.6 million from the value at the end of July. Summary graphs are provided below. For additional portfolio details, see *Investment Call Schedule* in the Appendix.





Vendor	Amount	Goods/Services				
	· · · · · · · · · · · · · · · · · · ·					
	Admin	istration				
Portland Water Bureau	\$137,284	Regional Water Providers Consortium Annual Dues				
Washington County Finance Division	\$60,000	Election Expenses				
Consor North America, Inc.	\$62,690	Communications Services				
	Engir	neering				
Columbia Basin Water Works, Inc.	\$35,000	Water Meter Testing, Repair, and Maintenance				
Relay Resources	\$300,000	Landscape Maintenance and Mowing Services				
K&E Excavating, Inc.	\$448,550	Change Order 1 to OR99-TVWD Relocation				
EMA, Inc.	\$346,081	Third Amendment for Asset Management Consulting Support				
Pape Machinery, Inc.	\$656,839	Vacall Hydro-Excavator AE1213/Kenworth Chassis				
Klir, Inc.	\$180,500	Water Quality Software as a Service				
Charter Mechanical, Inc.	\$95,000	On Call HVAC Plumbing Services				
Hydro-Temp Mechanical, Inc.	\$30,000	On-Call HVAC/Mechanical Service				
Five-Star Electric, Inc.	\$100,000	On-Call Electrical Services				
Hoss Paving, Inc.	\$100,000	On-Call Paving				
	Fin	ance				
Portland Water Bureau	\$23,246,300	2023-2025 Water purchase				
Cascade Columbia Distribution Company	\$41,219	Water treatment chemicals				
City of Hillsboro - JWC	\$7,976,800	2023-2025 water expenses				
City of Hillsboro - Barney Reservoir	\$1,140,000	2023-2025 water expenses				
City of Beaverton	\$370,000	Right-of-way fees				
City of Hillsboro	\$1,055,000	Right-of-way fees				
City of Tigard	\$610,000	Right-of-way fees				
	W	WSP				
Commonstreet Consulting LLC	\$87,037	WWSP Real Estate Acquisition Support Services				
Brown and Caldwell Corporation	\$2,906,340	MPE_1.0 Design, Bidding Phase, and Services during Construction				
Emery & Sons Construction Group	\$14,354,597	MPE_1.2-COB_1.2 Pipeline Construction				
Moore Excavation, Inc.	\$28,021,931	PLM_1.3 Pipeline Construction				
Moore Excavation, Inc.	\$14,251,918	PLM_2.1 Pipeline Construction				


WWSP (Continued)					
Professional Service Industries Inc.	\$90,226	RWF_1.0 Facilities Construction TO-3			
		PLM 4.0 Design, Bidding Phase, and Services during			
Brown and Caldwell Corporation	\$2,394,326	Construction			
Advanced Technology					
Communications	\$50,150	Aerial Photography			
Tapani, Inc.	\$16,541,408	PLM_4.3 Pipeline Construction			
Washington County Land Use and					
Transportation	\$6,205,111	PLM_4.1 Pipeline Construction			
Washington County Land Use and					
Transportation	\$10,024,413	PLM_4.4 Pipeline Construction			
Cannon Solutions America Inc.	\$30,000	Copier Maintenance			
Portland General Electric	\$31,961	MPE_1.2 LECA M3365337			
Professional Service Industries Inc.	\$126,410	PLM_4.4 Materials Testing and Inspection Services			
Consor North America, Inc.	\$44,299	Public Outreach FY24			
Black & Veatch Corporation	\$832,027	RES_1.0 Design, Bidding Phase, and SDCs			
Black & Veatch Corporation	\$344,297	RWF_1.0 Design, Bidding Phase, and SDC			
Confluence Engineering Group LLC	\$571,067	Water Supply Integration Services			
		MPE_1.3 TO-3 Materials Testing and Special			
Clair Company Inc.	\$184,021	Inspections			
David Evans and Associates, Inc.	\$1,409,641	Permitting Services			
		PLW_2.1 TO-5 Materials Testing and Special			
Professional Service Industries Inc.	\$184,100	Inspections			
	_	PLW_1.2 TO-1 On Call Engineering and Professional			
Professional Service Industries Inc.	\$144,085	Services			
	4	PLM_1.0 TO-8 Materials Testing and Inspection			
Professional Service Industries Inc.	\$231,875	Services			
Kennedy/Jenks Consultants, Inc.	\$707,168	PLW_2.0 Design, Bidding Phase, and SDCs			
City of Hillsboro	\$581,000	Staff Work and Training			
Carlson Testing Inc	\$136,448	PLM_4.3 TO-3 Materials Testing and Inspection			
		Molalla River State Park Floodplain Forest			
Molalla River Watch Inc.	\$249,336	Restoration			
IT Authorities Inc	\$711,204	Scheduling Software Hosting Services			
S&B Inc.	\$30,000	DCS_1.0 Design, Planning, Programming, and Field Services			
Tapani, Inc.	\$206,289	PLW_1.3 Pipeline Construction			
Clair Company Inc.	\$148,735	PLM_5.3 TO-2 Materials Testing and Inspections			
Kennedy/Jenks Consultants, Inc.	\$397,148	PLW 1.0 Design, Bidding Phase, and SDCs			
Clair Company Inc.	\$141,004	RES_1. 0 TO-1 Materials Testing and Inspections			


Information Technology				
ESRI Inc.	\$124,950	GIS Software Maintenance		
Open International LLC	\$1,335,214	Open SmartFlex Monthly Service Fees FY2023-2025		
Open International LLC	\$500,000	OF-7 Open SmartFlex Projects and Service Requests		
Badger Meter Inc	\$75,100	Badger Meter Reading Hardware/Software Maint.		
Microsoft Corporation	\$218,018	Monthly Services (Office 365)		
Microsoft Corporation	\$197,939	Enterprise Agreement		
RingCentral Inc	\$210,882	Telephone and Contact Center Services		
Northwest Fiber LLC	\$111,850	Ziply Telecom Circuits		
Lumen Technologies Group	\$168,449	Lumen Telecom Circuits		
AT&T Mobility	\$225,352	Cellular, APN, and NetMotion Services		
Park Place Technologies, LLC	\$39,323	Hardware Maintenance for Servers & Switches		
CenturyLink	\$168,449	Bi-Annual Centurylink Circuits		
Bidder Integrity Reviews				
There were no bidder integrity reviews for the month of August 2023.				

#### **PAYMENT TRENDS**

With the launch of the new CIS, Open Smartflex (OSF), the District suspended reminder notices and other past due collection actions during the stabilization period. Collection activities in Smartflex are now being activated, including reminder notices, urgent notices, automated phone calls, and service shut off for non-payment. To manage the workload, each week, new billing cycles will be introduced to the associated activities. All billing cycles should be fully engaged with collection activities by mid-October.

- In August, the District issued 6 vouchers for water issued from the Customer Emergency Assistance Program.
- There were no vouchers issued for wastewater/surface water management services for Clean Water Services.






## WATER SUPPLY

#### WATER RESOURCE ADEQUACY

#### WATER INVENTORY REPORT

#### **COMMENTS**:


- TVWD's average-day supply for August was 35.67 MGD.
- The average supply from Portland was 22.95 MGD. Average supply from JWC was 12.72 MGD, which included 2.3 MGD for wheeling to City of Beaverton customers.
- No ASR recovery operations occurred in August.
- TVWD's average demand, net of changes to the District's reservoir and ASR storage, was 35.6 MGD for the month of August. This figure includes 0.1 MGD based on changes to the District's reservoir and ASR storage.




#### **RESERVOIR LEVELS**

JWC - Barney Reservoir (AF): September 5, 2023


JWC – Scoggins Reservoir (AF): September 7, 2023






Note: One acre-foot (AF) = 325,851 gallons or 0.326 MG

#### **ASR UPDATES**





#### WILLAMETTE WATER SUPPLY PROGRAM UPDATE

In August, the Willamette Water Supply Program (WWSP) Tualatin Sherwood Pipeline Project (PLM\_4.3) team successfully installed approximately 120 feet of pipeline across Roy Rogers Road, between Beef Bend Road and Scholls-Sherwood Road during a recent weekend road closure.

Washington County permitted the road closure from Friday night, August 18 through Monday morning, August 21. The road closure was required to install the pipe safely and expeditiously across Roy Rogers Road near Al's Garden Center. WWSP communications staff and the contractor, Tapani Inc., provided a map of the detour route for the single impacted business, Al's Garden Center, to add to its website and notify its customers. The WWSP provided further guidance to the traveling public through flaggers, signage, and notifications on TripCheck.

The crew was able to complete the pipe installation and re-open Roy Rogers Road ahead of schedule Sunday evening. A second weekend closure of Roy Rogers Road is planned for mid-October 2024 to connect the Tualatin River Crossing on the west side of Roy Rogers Road to the southern portion of PLM 4.3.

To find out more about this project, visit the website at <a href="https://www.ourreliablewater.org/tualatin-sherwood-area-pipeline-project/">https://www.ourreliablewater.org/tualatin-sherwood-area-pipeline-project/</a>

#### WATER RESOURCES & WATER QUALITY


#### **HIGHLIGHTS**


August activities included:

- Staff collected over 400 individual microbiological and system assessment samples (e.g., chlorine residuals, pH, source tracing) throughout the distribution system this month. All samples were confirmed negative for bacteria and within expected values, meeting regulatory compliance for the month of August.
- Staff performed another round of lead and copper monitoring at over 100 District customer homes to
  evaluate the efficacy of Portland's Improved Corrosion Control Treatment (ICCT). Results will be available
  next month but are expected to show stable results from the spring round collected in May because of ICCT
  being implemented in fall of 2022.


#### SUPPLY & DEMAND INDICATOR TRENDS

#### Supply Trends: August 2018 – August 2023






#### Demand Trends: August 2018 - August 2023




#### **CUSTOMER SERVICE**

#### **COMMUNITY SUSTAINABILITY**


#### CONSERVATION PROGRAM






#### CUSTOMER EMERGENCY ASSISTANCE PROGRAM

Customers can apply for financial assistance through Community Action of Washington County and TVWD's Customer Emergency Assistance Program (CEAP). Eligible single-family residential customers can receive assistance towards their water balance (capped at up to the cost of 28 CCF volume and the fixed charge). During the month of August, the CEAP provided financial assistance to six customers totaling \$1,133. Contributions from customers, commissioners, Clean Water Services, and TVWD employees totaled \$600 for the month of August. These contributions are held in the Customer Emergency Assistance Fund (CEAF). All interest earned on the funds is retained in the CEAF to assist customers in the future.





#### **DISTRICT ASSETS**


#### INFRASTRUCTURE STABILITY

#### CIP SUMMARY (KEY PROJECTS)


The following is a brief update for milestones achieved and significant issues encountered for ongoing capital improvement projects:

- Farmington Flow Control and Fluoride Facility: Paving, concrete median installation, and permanent power
  installation were completed in August. Progress was made on mechanical and electrical items inside the facility.
  Major work planned for September includes fencing and gates, landscaping, and site lighting. Delivery of
  several items continues to be an issue which is impacting the schedule; however, all missing parts are expected
  to arrive in September followed by installation and startup activities.
- Taylors Ferry Reservoirs & Site Seismic Improvements: The District received notice that the FEMA mitigation
  grant will cover 100% of project costs with 90% funding coming from federal sources and 10% funding from the
  state, though timing of the award and subsequent construction remains in flux. Project permitting remains ongoing. Plans and specifications are undergoing one last round of comments to ensure TVWD has met all the
  contracting requirements for the FEMA mitigation grant. Bidding is being delayed pending receipt of permits
  and FEMA award.
- 189<sup>th</sup> Pump Station & Pipeline: Geotechnical investigations were completed in August, as well as a review of the Basis of Design, and advancement of the surge analysis, and discharge piping alignment. The 30% design is onschedule for submittal at the end of September.
- Hwy 99W I-5 to McDonald: The night work project to relocate a section of main in Hwy 99W was completed September 5<sup>th</sup> which is after the closing period of this *Month-in-Review* An additional section of the waterline was replaced as part of the construction to avoid the risks of being near a new retaining wall constructed by ODOT.
- SW 175<sup>th</sup> Vault Replacement: The vault is currently under construction by in-house construction crews.
- Kemmer Rd 24-Inch Connection to Beaverton: Construction materials are being ordered. Construction is expected to begin on the District's portion in spring of 2024. City of Beaverton began construction on its portion of the connection on September 5<sup>th</sup> which is after the closing period for this *Month-in-Review*.


The charts below summarize the CIP expenditures for the 2023-2025 biennium. Additional information for the inprogress capital improvements can be found in Appendix B.




#### **ENGINEERING ACTIVITY**




#### **GPS LOCATES**







#### FIELD LOCATE REQUESTS




#### SYSTEM GROWTH





#### VALVE MAINTENANCE ACTIVITIES



#### INFORMATION TECHNOLOGY

The IT team is currently focused on day-to-day maintenance and support activities, implementing technology-focused projects, and preparing for upcoming initiatives.

- Work to upgrade the District's meter reading software continued via a collaboration between TVWD IT, the
  meter reading software vendor, and the Customer Information System (CIS) vendor. Data transfer process
  and configuration requirements were defined, and work to implement the changes was started.
- Work to update custom CIS reports for Customer Service and Finance continued.
- IT staff met with Gartner analysts to validate industry and technology best practices prior to the development of equipment refresh and Business Intelligence RFP materials.
- Project work began to define the District's SharePoint and Office365 roadmap, evaluate data management
  and records retention processes, and identify strategies for archiving Willamette Water Supply Program
  project data.

#### RISK MANAGEMENT

Risk Management continues to support safety, emergency management, security, and risk programs for the District. Notable recent activities include:

- Ongoing upgrades to the District's access control and intrusion alert system.
- Completed hearing testing for 62 employees.
- Coordinating emergency water distribution trailer upgrades.
- Participating in WWSP construction safety audits, safety meetings.

#### EMPLOYEE AND LEADERSHIP DEVELOPMENT

#### STAFFING ACTIVITY

Action	Position	Employee Name
Hire	Bilingual CS & Billing Specialist	Donna Macias
Hire	Engineering Intern	Jackson Kaye

#### **Open Positions for current month**

Closed	Field Support Associate
Open	WWO Valve Crew Lead
Open	Bilingual CS & Billing Specialist
Closed	Risk Coordinator

#### EMPLOYEE DEVELOPMENT ACTIVITY

#### **Speaking Engagements**

Group	Presentation	Presenter(s)
ASCE Pipelines Conference	Welded Steel Pipe Joint Seismic Design Procedure for Transient Ground Shaking and Other Axial Loading	Mike Britch

#### Conferences

Conference	Attendee(s)
ASCE Pipelines Conference	Mike Britch

### **COMMUNICATIONS & PUBLIC AFFAIRS**

#### **OUTREACH & ENGAGEMENT**

#### **OUTREACH & ENGAGEMENT ACTIVITIES**

#### **Customer Engagements:**

- TVWD communicated with customers on social media platforms: NextDoor, Twitter, Instagram, and Facebook.
- Staff emailed the <u>August edition of the Safety Preparedness newsletter</u>, with general summer safety tips.
- Community Participation Organizations took the month of August off so there were no service provider updates.
- Construction Update Email Recipients:
  - o 597 total emails
  - o 409 unique opens
    - Average open rate: 68%
  - 26 unique clicks from outreach emails to TVWD websites
    - Average click rate: 3%
- Construction project print mail recipients: None
  - o No construction postcards were mailed during the reporting period

#### KEY CUSTOMER HIGHLIGHTS

8/21 – All were notified Portland began groundwater blending.

8/23 – All were notified Cryptosporidium detected at Bull Run intake.

#### **WEBSITE**

The website was updated with information about: TVWD is Monitoring the Camp Creek Fire, System Leaks and Outages, About our District, PFAS and your Drinking Water, Seasonal Scouring - Water Main Flushing Starts Again, Willamette Water Supply System Commission, October 5 Willamette Water Supply System Commission Meeting, Outdoor Water Conservation, 2023 Proposed Water Rates Information, Service Line Materials Identification RFP, Indoor Water Conservation, Resuming Delinquency Actions, Bill Assistance Programs, Alfred St. Main Replacement, Talkin' Water, Resolutions, Rules, and Ordinances, August 1 Tualatin Valley Water District Board Work Session, August 1 Tualatin Valley Water District Board Regular Meeting, Development Services Overview, Residential Meeting, July 19 Tualatin Valley Water District Board Regular Weather-Based Irrigation Controller Rebate, Residential High-Efficiency Toilet Rebate, Rate Advisory Committee Session #4, August 16 Tualatin Valley Water District Board Regular Meeting, Pipe and Gaskets 2023 ITB, August 3 Willamette Water Supply System Commission Meeting, Water Quality, Tualatin Valley Water District Customers Save with Federal WIFIA Loan, Prevention of Legionella, Laboratory Analysis Services RFP, Bulk Water Filling, Penalties & Fines, Fire Hydrant Operation, Damaged Hydrant, Filling - Air Gap

In August, the TVWD website had 36,585 views. The top five visited webpages include:

<u>TVWD.org homepage</u>: 15,162, 41.44%

My Account: 3,722, 10.17%

• Other Ways to Pay: 3,023, 8.26%

Online Customer Service Portal Registration Tips: 1,771, 4.68%

<u>Search</u>: 1,131, 3.10%


#### SOCIAL MEDIA ACTIVITY

August 2023	Twitter	Facebook	YouTube	Nextdoor	Instagram
Number of new followers (Twitter, Facebook, Instagram, and Nextdoor); Subscribers (YouTube)	-3	9	4	462	10
Number of total followers (Twitter, Facebook, Instagram, and Nextdoor); Subscribers (YouTube)	703	587	110	89,092	284
Number of profile visits (Facebook, and Instagram) or Views (YouTube)		185	495		34
Number of TVWD generated posts and reposts or tweets	6	3	3	3	6
Impressions	1,990			3,141	696
Tweet/Instagram mentions	8				0
Number of Twitter engagements (replies, retweets, likes), Facebook engagements (likes, comments, clicks, shares); YouTube (comments, likes), Nextdoor (thanks and comments), Instagram content interactions (likes, shares, replies)	49	13	0	5	59
Total Reach (Number of people that saw posts)		264			250
Direct Messages	0	0		0	0

#### Legend:

- Impressions: Number of times platform users view the District's messages in timeline, search results, or from TVWD's profile (or total number of potential Tweet impressions that can be seen)
- **Profile visits:** Number of times followers visited the District's profile page
- Mentions: Number of times @TVWDNews was mentioned in all Tweets
- New followers: Number of new followers gained

#### PUBLIC RECORDS REQUESTS



#### **COMMENTS:**

One public records request was received this month:

• Last 60 days payroll report for J.W. Fowler

#### CUSTOMER AND PARTNER FEEDBACK

#### Pats on the Back:

There were five Pat on the Back's for the month of August: Brandon Vanaken, Julius Palisbo, Brad Vandomelen, Luke Parris, and Mike Etienne.

# **APPENDICES**

# INVESTMENT CALL SCHEDULE August 31, 2023

Purchase		Yield to	Market	Next	Coupon	Maturity	
Date	Description	Maturity	Value	Coupon	Rate	Date	Par
7/1/84	Local Gov't State Pool	4.500%	\$59,120,551				\$59,120,551
07/18/23	US Treasuries	5.442%	14,709,150	N/A	0.000%	01/11/24	15,000,000
08/21/23	US Treasuries	5.482%	10,974,038	N/A	0.000%	02/15/24	11,250,000
08/21/23	US Treasuries	5.418%	10,941,790	N/A	0.000%	08/08/24	11,500,000
05/23/23	US Treasuries	5.286%	9,973,600	N/A	0.000%	09/19/23	10,000,000
07/18/23	US Treasuries	5.322%	14,690,100	10/31/23	2.250%	04/30/24	15,000,000
06/30/23	US Treasuries	5.416%	9,811,300	10/31/23	2.500%	04/30/24	10,000,000
08/21/23	US Treasuries	5.416%	11,020,613	11/15/23	2.500%	05/15/24	11,250,000
06/01/22	US Treasuries	2.747%	1,927,120	11/15/23	2.750%	05/15/25	2,000,000
06/14/22	US Treasuries	3.130%	19,603,531	10/15/23	0.125%	10/15/23	19,730,000
06/14/22	US Treasuries	3.211%	19,551,889	12/15/23	0.125%	12/15/23	19,845,000
06/14/22	US Treasuries	3.101%	13,946,771	09/15/23	0.125%	09/15/23	13,975,000
06/14/22	US Treasuries	3.173%	19,541,638	11/15/23	0.250%	11/15/23	19,750,000
11/12/21	US Treasuries	0.691%	2,892,780	11/15/23	0.250%	05/15/24	3,000,000
11/12/21	US Treasuries	0.471%	2,987,730	09/30/23	0.250%	09/30/23	3,000,000
11/12/21	US Treasuries	0.739%	2,860,080	02/15/24	0.375%	08/15/24	3,000,000
11/12/21	US Treasuries	0.812%	2,865,600	11/30/23	1.500%	11/30/24	3,000,000
06/30/23	US Treasuries	5.402%	9,879,700	02/15/24	2.750%	02/15/24	10,000,000
02/12/21	FFCB	0.208%	2,931,840	02/12/24	0.200%	02/12/24	3,000,000
06/30/23	FFCB	4.527%	990,900	09/30/23	4.375%	03/30/26	1,000,000
06/30/23	FFCB	4.865%	1,987,580	12/20/23	4.625%	06/20/25	2,000,000
08/21/23	FHLB	4.525%	1,235,300	12/30/23	4.000%	06/30/28	1,250,000
06/30/23	FHLB	4.090%	987,990	12/09/23	4.000%	06/09/28	1,000,000
07/18/23	FHLB	5.342%	9,960,100	12/14/23	4.875%	06/14/24	10,000,000
06/26/23	FHLMC	5.299%	24,469,250	N/A	0.000%	01/29/24	25,000,000
10/26/20	FHLMC	0.253%	1,490,745	10/16/23	0.125%	10/16/23	1,500,000
11/18/20	FHLMC	0.276%	1,982,340	11/06/23	0.250%	11/06/23	2,000,000
06/01/22	Royal Bank of Canada	3.411%	967,380	10/14/23	3.375%	04/14/25	1,000,000
08/21/23	Wells Fargo Bank	5.551%	752,378	02/07/24	5.450%	08/07/26	750,000
	Totals		\$285,053,782				\$288,920,551


# Tualatin Valley Water District INVESTMENT PORTFOLIO ANALYSIS

As of August 31, 2023

A	Average Earnings Yield - Aug 2023	3.996%	
P	Projected Weighted Average Yield	4.283%	
Weighte	d Avg Yield without Pool Account	4.068%	
DURATION ANALY Maturity	SIS	Market Value	% of Portfolio
01-45 Days		\$105,632,182	37.06%
45-180 Days		105,530,589	37.02%
6 months to 1 year		62,176,763	21.81%
1 to 2 years		7,747,680	2.72%
Total		\$285,053,782	100%
•	turity Including Pool turity Excluding Pool* be called prior to maturity		0.44 0.50
Last Maturity Date			6/30/2028
MARKET VALUE BY	Y TYPE	Market Value	% of Portfolio
State Pool		\$59,120,551	20.74%
US Treasury		\$178,177,428	62.51%
Federal Paper Federal Ho	Federal Home Loan Bank Federal Farm Credit Banks ome Loan Mortgage Corporation	\$12,183,390 5,910,320 27,942,335	4.27% 2.07% 9.80%
	Federal Paper Subtotal	\$46,036,045	16.15%
Corporate Notes	Royal Bank of Canada Wells Fargo Bank	\$967,380 752,378	0.34% 0.26%
			0.000/
	Corporate Notes Subtotal	\$1,719,758	0.60%

# Tualatin Valley Water District MONTHLY INVESTMENT ACTIVITY

#### **Portfolio Holdings Distribution by Security Type**



#### **MONTHLY INTEREST PAYMENTS**

Date	Amount	Security
8/12/2023	\$3,000	FFCB
8/15/2023	137,500	UST
8/15/2023	5,625	UST
8/15/2023	10,230	Procter
8/24/2023	1,875	FHLMC
TOTAL	\$158,230	

#### MONTHLY INVESTMENT TRANSACTIONS

MONTHLY INVESTMENT TRANSACTIONS							
				Date	Call	Date	Yield to
Transaction Type	Date	Amount	Issuer	Purchased	Date	Matures	Maturity
DURING AUGUST —							
Matured	8/15/2023	\$660,000	Procter	3/26/2020	_	8/15/2023	2.23%
Matured	8/15/2023	\$25,000,000	UST	6/26/2023	_	8/15/2023	5.16%
Matured	8/17/2023	\$10,000,000	UST	5/23/2023	_	8/17/2023	5.27%
Matured	8/24/2023	\$1,500,000	FHLMC	10/26/2020	-	8/24/2023	0.25%
Bought	8/21/2023	\$11,250,000	UST	8/21/2023	_	2/15/2024	5.48%
Bought	8/21/2023	\$11,250,000	UST	8/21/2023	_	5/15/2024	5.42%
Bought	8/21/2023	\$11,500,000	UST	8/21/2023	_	8/8/2024	5.42%
Bought	8/21/2023	\$750,000	WFB	8/21/2023	_	8/7/2026	5.55%
Bought	8/21/2023	\$1,250,000	FHLB	8/21/2023	-	6/30/2028	4.53%
ABBREVIATIONS		_	Abbrev.	_		_	Abbrev.
Federal Farm Credit Bank			FFCB		Procter & Gamble Co.		Procter
Federal Home Loan Bank			FHLB		Wells Fargo Bank		
Federal Home Loan Mortgage Corp.			FHLMC				
US Treasuries			UST				


B. Capital Improvement Program Delivery Report


# CAPITAL IMPROVEMENT PROGRAM DELIVERY 2023-2025 Biennium



Monthly Status Report - Appendix

August 2023








# Springville Rd Culvert

Primary Contact : Heidi Springer | heidi.springer@tvwd.org

Project Number C12781
Current Phase Planning
Project Manager Heidi Springer
Project Type Pipeline

Project Scope

Washington County is planning to replace two existing culverts along NW Springville Road which will require that the District relocate sections of an existing 24-inch transmission pipeline. To limit customer impacts, the District plans to install additional isolation valves as part of this project. There are substantial settlement concerns with the new roadway fill, thus, the District plans to design the pipeline to allow movement to occur.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 7/1/2023

 Baseline End Date:
 10/13/2025


 Estimated Completion:
 11/13/2025

Cost

Total Estimate: \$1,501,000
Total Spend to Date: \$750
Current Biennium Est: \$671,583
Biennium to Date: \$750

#### Monthly Status Update

Received scope from consultant and analyzing conflicts. Design to begin in the next couple months.



# **Change Summary**

Milestone	Anticipated Completion	Design Notice	to Proceed									
Project Kickoff	7/21/2023 P	roject Kickoff			Bidding							
Concept Design Design RFP Advertisement	9/5/2023 8/22/2023	Design			Notice to	Proceed						
Design Notice to Proceed Design	9/7/2023 2/10/2024	Advertis	ement								Final Com	pletion
Bidding Award	4/7/2024 4/26/2024	Concept Des	ign		Award							
Limited NTP	5/18/2024	23	23	24	24	24	24	25	25	25	25	-
Notice to Proceed Substantial Completion	5/20/2024 11/12/2025	1 Jul	1 Oct	1 Jan	1 Apr	1 Jul	1 Oct	1 Jan	1 Apr	1 Jul	1 Oct	
Final Completion	11/13/2025			Design	L	imited NTP		•		S	ubstantial Cor	mpletion




# Murray Blvd & Walker Rd 42-inch Relocation

Primary Contact: Heidi Springer | heidi.springer@tvwd.org

Project Number C12601
Current Phase Construction
Project Manager Heidi Springer
Project Type Pipeline

**Project Scope** 

SW Walker Rd between SW Murray Blvd & SW Devonshire Rd will be improved by Washington County, requiring relocation of existing pipelines due to culvert and bridge work. TVWD will replace ~800 feet of 12-inch, 800 feet of 48-inch, 220 feet of 8-inch, and 420 feet of 4-inch pipe. Additionally, TVWD will relocate a 6-inch meter & vault that is in conflict with the County road widening.



Delivery Methods

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule Start Date:

 Start Date:
 2/1/2019

 Baseline End Date:
 6/19/2025

 Estimated Completion:
 6/19/2025

Cost

 Total Estimate:
 \$3,674,800


 Total Spend to Date:
 \$345,551

 Current Biennium Est:
 \$3,312,473


 Biennium to Date:
 \$0

#### Monthly Status Update

Bidding continues to be delayed, tied to the county project schedule. Anticipating project bidding in Fall 2023.



#### Change Summary






# Walker Rd 12-inch Replacement - 185th Ave to 174th Ave

Primary Contact: Heidi Springer | heidi.springer@tvwd.org

Project Number C12608 Current Phase Construction Project Manager Heidi Springer Project Type Pipeline

Project Scope

Replacement of 1070 feet of 12-inch Waterline on Walker Rd between SW 185th Ave and SW 174th Ave. Work is primarily due to roadway fills/cuts and WaCo road improvement conflicts. Project includes coordination with the City of Beaverton for parts of Area 4 separation.



**Delivery Methods** 

Design-Bid-Build Project Delivery Method Design Delivered Consultant - On-call Construction Delivered

Low Bid

Schedule


Start Date: 3/15/2021 Baseline End Date: 12/30/2025 12/30/2025 Estimated Completion:

Cost

Total Estimate: \$709.500 Total Spend to Date: \$59,481 Current Biennium Est: \$644,500 Biennium to Date: \$0

# **Monthly Status Update**

Project bidding has been delayed until Spring 2024.



# **Change Summary**

Milestone	Anticipated Completion	Design Notice to Proceed	
Project Kickoff	4/4/2021	Project Kickoff Bidding	
Concept Design	4/25/2021		
Design RFP Advertisement	4/10/2021	Design RFP Notice to Proceed	
Design Notice to Proceed	4/26/2021	Advertisement	Final Completion
Design	10/1/2021		
Bidding	5/24/2024	Award	
Award	6/12/2024	Concept Design	
Limited NTP	7/4/2024	22 22 22 23 23 23 25 25 25 25 25 25 25 25 25 25 25 25 25	- 55
Notice to Proceed	7/6/2024		ਰ
Substantial Completion	12/29/2025	1 Apr 1 Jan 1 Jan	0
Final Completion	12/30/2025	United Matter to Donated	antial Completion
		Final Design	iriuai Completion




# **Taylors Ferry Reservoirs & Site Seismic Improvements**

Primary Contact: Nick Augustus | nick.augustus@tvwd.org

Project Number C12609
Current Phase Design
Project Manager Nick Augustus
Project Type Reservoir

#### Project Scope

The existing reservoirs are not seismically resilient and are in need of upgrades to meet current seismic codes. In addition, the existing maintenance building and the supply to the 643 zone are in need of seismic upgrades. This project includes the installation of two (2) 1.75 million gallon (MG) prestressed concrete reservoirs, a seismically upgraded maintenance building, and a booster pump station to serve the 643 zone, including upgrades to all existing site piping. The design and permitting was completed in the 2021-23 biennium. A hazard mitigation grant was awarded from Federal Emergency Management Agency (FEMA) to help cover costs of these upgrades.



#### **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered RFQ
Construction Delivered Low Bid

#### Schedule

 Start Date:
 2/6/2019

 Baseline End Date:
 8/4/2025

 Estimated Completion:
 8/2/2025

#### Cost

 Total Estimate:
 \$20,300,000


 Total Spend to Date:
 \$1,496,119

 Current Biennium Est:
 \$16,308,418

 Biennium to Date:
 \$14,667

#### Monthly Status Update

Project permitting remains on-going as comments are being received and addressed from the various agencies. Plans and specifications will go through one last round of comments to ensure TVWD has met all the contracting requirements for the FEMA mitigation grant. A Request for Information from FEMA was answered. District plans to bid in October pending permit receipt and FEMA award. District was notified that the FEMA grant will cover 100% of project funds. It is of note that electrical gear and equipment lead times are extreme, in excess of 80 weeks which may impact project schedule.



#### Change Summary

Change 1: Based on CM/GC proposed Guaranteed Maximum Price, the budget was increased. Price increases due to escalation and full project scope. Schedule was adjusted to account for delay in obtaining the FEMA Hazard Mitigation Grant. Expecting to receive the grant in summer 2023, which will allow for bidding in fall 2023. Due to the FEMA contracting rules, the CM/GC contract was cancelled and the District will hire the contractor via a low-bid selection.

Milestone	Anticipated Completion	Design Notice to Proceed										
Project Kickoff	2/11/2019	Project Kickoff Bidding										
Concept Design	4/30/2019											
Land Use Permitting	7/30/2019	Notice to Proceed										
Design Notice to Proceed	8/2/2021	Condept Design Final Completion										
Design	10/1/2021	Land Use Permitting										
Bidding	12/25/2023	Award										
Award	1/1/2024	4.4										
Limited NTP	2/1/2024	22 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										
Notice to Proceed	2/3/2024											
Substantial Completion	8/1/2025	May Aug Aug Aug Nov										
Final Completion	8/2/2025	Limited NTP Substantial Completion										
		Design Limited NTP Substantial Completion										




# TV Hwy at 209th Ave Main Relocation

Primary Contact : Heidi Springer | heidi.springer@tvwd.org

Project Number C12644
Current Phase Construction
Project Manager Heidi Springer
Project Type Pipeline

#### **Project Scope**

Upsizing corroded 10-inch CI pipe on the north side of TV Hwy and west of SW 209th Ave with a 12-inch DI pipe and reconnect to existing appurtenances (Phase 1). Work also includes relocations of 12-inch, 18-inch, and 30-inch DI pipe along SW 209th Ave (Phase 2 & 3). Project is being done in collaboration with WashCo project #100295



Delivery Methods

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

# Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 6/28/2023

 Estimated Completion:
 12/15/2023

# Cost

 Total Estimate:
 \$1,812,800


 Total Spend to Date:
 \$1,294,086

 Current Biennium Est:
 \$536,583

 Biennium to Date:
 \$14,311


#### Monthly Status Update

Waterline work on the project is nearly complete. Contractor is working on minor appurtenances.



#### **Change Summary**

	Anticipated
Milestone	Completion
Project Kickoff	4/4/2021
Concept Design	4/25/2021
Design RFP Advertisement	4/10/2021
Design Notice to Proceed	4/26/2021
Design	10/1/2021
Bidding	11/20/2021
Award	12/9/2021
Limited NTP	2/2/2022
Notice to Proceed	2/7/2022
Substantial Completion	11/29/2023
Final Completion	12/15/2023






# SW 175th Vault Replacement

Primary Contact : Mohammad Ahmad | mohammad.ahmad@tvwd.org

Project Number C12661
Current Phase Construction
Project Manager Mohammad Ahmad
Project Type Pipeline

Project Scope

Existing PRV vault on SW 175th currently feeds into the 575 PZ from the 750 PZ. Vault, 4-inch & 10-inch main in vault, ladder, and appurtenances are in poor/critical condition and will be replaced.



Delivery Methods
Project Delivery Method In-House

Design Delivered In-House
Construction Delivered In-House

Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 10/6/2023

 Estimated Completion:
 12/15/2023

Cost

 Total Estimate:
 \$182,000


 Total Spend to Date:
 \$55,721

 Current Biennium Est:
 \$171,079

 Biennium to Date:
 \$43,609

# **Monthly Status Update**

Vault is currently under construction by in-house crews. Insert valve has been installed. Vault and piping are in the process of installation



# **Change Summary**

Milestone	Anticipated Completion	Design Notice to	Proceed									
Project Kickoff	4/4/2021	Project Kickoff		Bid	ding							
Concept Design	4/25/2021											
Design RFP Advertisement	4/10/2021	Design RFP			Notice to	Proceed						
Design Notice to Proceed	4/26/2021	Advertisement										Final Completion
Design	10/1/2021											
Bidding	11/20/2021				Award							
Award	12/9/2021	Concept Design										
Limited NTP	2/2/2022	21	21	7.	22 -	22-	22 -	22 -	23 -	23-	23 -	23
Notice to Proceed	2/7/2022		Jul	£		) i	Jul	Oct 2			Ju	せ
Substantial Completion	11/29/2023	1 Apr	<u></u>	Φ	Jan	₹			Jan	Apr	<u> </u>	0
Final Completion	12/15/2023	~	Final [	Design	Limited	I Notice to Pr	roceed	<del>-</del>	~	_		Substantial Completion




# Hall Blvd over Hwy 217

Primary Contact: Mohammad Ahmad | mohammad.ahmad@tvwd.org

Project Number C12713
Current Phase Construction
Project Manager Mohammad Ahmad
Project Type Pipeline

Project Scope

Bridge replacement project will impact TVWD assets. Project will include the installation of new main across the bridge, relocation of service lines, and reconnection to existing mains. TVWD will be performing a 6-inch abandonment & reconnect north of the project prior to the start of the bridge replacement.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 10/30/2024


 Estimated Completion:
 10/30/2024

Cost

Total Estimate: \$412,187
Total Spend to Date: \$403,516
Current Biennium Est: \$0
Biennium to Date: \$0

# **Monthly Status Update**

Project construction will be done as planned for the ODOT bridge work.



# **Change Summary**

•	Design N	√otice to P	roceed												
4/4/2021	Project	Kickoff	В	idding											
4/25/2021		1													
4/10/2021	Desig	h RFP		Notice t	o Proceed										
4/26/2021														Fin	al Completion
10/1/2021		1													
11/20/2021		1		Award											
12/9/2021	Concep	Design													
2/2/2022	7	<u>.</u>	: 1	: 2	8	2	2	6.	5	6	6	4	4	4	<del>4</del> .
2/7/2022							ct	Ę.		=	ct	L Z		=	0et-2
10/29/2024		` _	, ф	, 8			Ō	S <sub>e</sub>	₹	<u></u>		Ja	₹		Φ
10/30/2024	7	-	_	Limite			_	~	~		_	~	_		<del>-</del>
		Fin	al Desigr	1	2 1401106 10	1 100000							\$	Substant	al Completion
	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/2/2022 2/7/2022 10/29/2024	Completion 4/4/2021 Project 4/25/2021 4/10/2021 Design 4/26/2021 Adverti 10/1/2021 11/20/2021 12/9/2021 2/2/2022 2/7/2022 10/29/2024	Completion 4/4/2021 Project kickoff 4/25/2021 4/10/2021 Design RFP 4/26/2021 Advertisement 10/1/2021 11/20/2021 12/9/2021 Concept Design 2/2/2022 2/7/2022 10/29/2024 10/30/2024	Completion 4/4/2021 Project Kickoff Bi 4/25/2021 4/10/2021 Design RFP 4/26/2021 Advertisement 10/1/2021 11/20/2021 12/9/2021 Concept Design 2/2/2022 2/7/2022 10/29/2024 10/30/2024	Completion 4/4/2021	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 12/2/2022 10/29/2024 10/30/2024  Design RFP Advertisement  Concept Design  Concept Design  Concept Design  Limited Notice to Proceed  Award  Award  Concept Design  Limited Notice to Proceed  Award  Limited Notice to Proceed  Award  Limited Notice to Proceed  Award  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed  Limi	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 11/20/2021 11/20/2021 12/9/2021 12/9/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Award  Award  Award  Award  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 11/20/2021 11/20/2021 12/9/2021 12/9/2022 10/29/2024 10/30/2024  Design RFP Advertisement  Concept Design  Concept Design  Award  Award  Concept Design  Con	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/2/2022 2/7/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Adding  Notice to Proceed  Notice to Proceed  Award  Award  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/2/2022 2/77/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Adding  Notice to Proceed  Award  Award  Award  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/27/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Adding  Notice to Proceed  Award  Award  Award  Limited Notice to Proceed  Limited Notice to Proceed  Award  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/27/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Adding  Notice to Proceed  Notice to Proceed  Award  Award  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/27/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Adding  Notice to Proceed  Notice to Proceed  Award  Award  Award  Limited Notice to Proceed	Completion 4/4/2021 4/25/2021 4/10/2021 4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/27/2022 10/29/2024 10/30/2024  Limited Notice to Proceed  Project Kickoff Bidding Notice to Proceed  Award  Award  Award  Limited Notice to Proceed  Limited Notice to Proceed  Limited Notice to Proceed	Completion 4/4/2021

# TUALATIN VALLEY


### Farmington Fluoride & Flow Control Facility

Primary Contact : Nick Augustus | nick.augustus@tvwd.org

Project Number C12727
Current Phase Construction
Project Manager Nick Augustus
Project Type Source

#### Project Scope

The project consists of constructing a new fluoride and flow control facility which will receive water from a new Willamette Water Supply connection. It will be constructed to allow for expansion of the facility in the future when water demands increase, and will be set up for future transmission pipeline connection along SW Farmington Road. This facility will allow water to be delivered directly to the Grabhorn ASR or to the 385 pressure zone.



**Delivery Methods** 

Project Delivery Method CM/GC
Design Delivered RFQ
Construction Delivered RFP

#### Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 6/28/2023

 Estimated Completion:
 12/15/2023

#### Cost

 Total Estimate:
 \$8,286,157

 Total Spend to Date:
 \$6,069,500


 Current Biennium Est:
 \$1,759,586

 Biennium to Date:
 \$16,489

#### Monthly Status Update

Paving activities, including concrete medians, and permanent power installation were completed in August. Progress was made on mechanical piping and electrical. Off-site concrete work to repair damaged sidewalk areas will be done in September. Fencing, landscaping, and other site work, will also be done in September.

The 24-inch valve was received, however, delayed delivery of other materials continues to be an issue impacting the schedule. The contractor is working to remedy the material delays.



#### Change Summary

Note: Project was modified to exclude the pump station portion and the discharge piping to save money. Re-design occurred and the project was re-budgeted and an updated baseline schedule set. Changes were made to account for cost increases. This change accounts for the full Guaranteed Maximum Price (GMP).

Change 1: Permitting changes required additional changes to the budget. In addition, additional soil disposal was required due to on-site contaminated soils. The GMP was updated to account for these items.

Change 2: Material delays, permitting, and county inspection availability have added to schedule delays.

	Anticipated			Desig	ın									
Milestone	Completion		ı	'										
Project Kickoff	4/4/2021	Project Kickoff			Awa	ard								
Concept Design	4/25/2021	Concept	Design											
Design Notice to Proceed	4/26/2021	Оопоср	Design										Substantial	Completion
Design	10/1/2021													
Bidding	11/20/2021													
Award	12/9/2021					Limited	NTP							
Limited NTP	2/2/2022													
Notice to Proceed	2/7/2022	2	21-	21	Ţ	22	22 -	22 -	22 -	23 -	23 -	23 -	23	
Substantial Completion	11/29/2023	,		ぢ		an	ğ	Ju	Oct	Jan	<u>ا</u>	Ju	ぢ	
Final Completion	12/15/2023	4		0			₹	1	0	1 Je	₹	1	0	
		Design N	lotice to Proc		9	Not	ice to Proce	eed	`	•	`			I Completion



#### Kemmer Rd 24-inch Connection to Beaverton

Primary Contact : Mohammad Ahmad | mohammad.ahmad@tvwd.org

Project Number C12731
Current Phase Construction
Project Manager Mohammad Ahmad
Project Type Pipeline


Project Scope

The project includes roughly 2,100 feet of 24

inch piping between the City of Beaverton Cooper Mountain Reservoirs (794

zone) and Tualatin Valley Water District's Cooper Mountain Reservoirs (800 pressure zone). The project includes

a vault with flow meter, SCADA Controls, and various minor connections and appurtenances.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 8/2/2025

 Estimated Completion:
 8/2/2025

Cost

 Total Estimate:
 \$2,142,800


 Total Spend to Date:
 \$101,143

 Current Biennium Est:
 \$1,848,178

 Biennium to Date:
 \$3,891

#### Monthly Status Update

Construction materials are being ordered. Construction is expected to begin Spring of 2024.



# **Change Summary**

Milestone	Anticipated Completion	Design Notice to Proceed
Project Kickoff	4/4/2021	Project Kickoff Bidding
Concept Design	4/25/2021	
Design RFP Advertisement	4/10/2021	Design RFP Notice to Proceed
Design Notice to Proceed	4/26/2021	Advertisement Final Completion
Design	10/1/2021	
Bidding	11/20/2021	Award
Award	12/9/2021	Concept Design
Limited NTP	2/5/2024	22 2 2 2 2 3 2 3 2 3 2 5 2 5 2 5 2 5 2 5
Notice to Proceed	2/7/2024	
Substantial Completion	8/1/2025	
Final Completion	8/2/2025	
·		Final Design Substantial Completion




# SCADA / PLC / Shakealert Upgrades

Primary Contact: Michael Morgan | michael.morgan@tvwd.org

Project Number C12732 Current Phase Design Project Manager Michael Morgan Project Type Facilities

#### Project Scope

This project will close the gap on a desired state of the District's SCADA system and where we currently are. The project includes upgrades to RTU cabinets, PLC upgrades, networking upgrades, as well as redudancies for a robust, resilent, and reliable infrastructure of the District's Supervisory Control and Data Acquisition.



**Delivery Methods** 

Design-Bid-Build Project Delivery Method Design Delivered

RFQ

Construction Delivered Contractor - On-call Schedule Start Date:

Baseline End Date: 8/25/2025 **Estimated Completion:** 8/25/2025 Cost

3/1/2020

Total Estimate: Total Spend to Date: Current Biennium Est:


Biennium to Date:

\$163,076 \$1,894,000 \$0

\$2.244.000


#### Monthly Status Update

The project is currently in phase 2 of 4. Phase 2 includes upgrading the Remote Telemetry Units (RTUs) in the West Hills and Metzger systems. The main SCADA unit at headquarters is being upgraded to allow testing of the new environment prior to full implementation. Additional work is being done with the District's communication provider to modernize the communications and prepare for the Willamette Water Supply System. Schedule slipped due to material procurement challenges.



#### Change Summary

	Anticipated	SCADA Master Plan
Milestone	Completion	Development
Project Kickoff	3/21/2020	Concept Design
Scoping	3/16/2020	
Concept Design	3/16/2020	
SCADA Master Plan Development	11/26/2020	Project Kickoff
Delay to implementation	6/15/2021	
SCADA MP Implementation	6/25/2025	
Substantial Completion	7/26/2025	Scoping
Final Completion	8/25/2025	20 20 20 21 12 12 12 12 12 12 12 12 12 12 12 12
		Mar Jun Sep Dec Mar Jun






# 149th & Division St Culvert Replacement

Primary Contact: Heidi Springer | heidi.springer@tvwd.org

Project Number C12733
Current Phase Construction
Project Manager Heidi Springer
Project Type Pipeline

#### Project Scope

Washington County Culvert Replacement Program. TVWD has an 8-inch DIP that crosses the culvert at this location. The area is looped and this line will be taken out of service and removed during culvert construction. County project includes installation of (1) 8-inch valve and approximately 60 feet of 8-inch DIP, replacing existing main removed for culvert construction.



# **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

# Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 6/28/2023


 Estimated Completion:
 12/15/2023

#### Cost

Total Estimate: \$162,800
Total Spend to Date: \$16,919
Current Biennium Est: \$0
Biennium to Date: \$3,317


#### Monthly Status Update

Waterline work is nearly complete.



# **Change Summary**

	Anticipated	Des
Milestone	Completion	Doo
Project Kickoff	4/4/2021	Pro
Concept Design	4/25/2021	
Design RFP Advertisement	4/10/2021	D
Design Notice to Proceed	4/26/2021	Ad
Design	10/1/2021	
Bidding	11/20/2021	
Award	12/9/2021	Cor
Limited NTP	2/2/2022	
Notice to Proceed	2/7/2022	
Substantial Completion	11/29/2023	
Final Completion	12/15/2023	






#### Stoddard Dr Main Replacement

Primary Contact : Matt Palmer | matt.palmer@tvwd.org

Project Number C12750
Current Phase Design
Project Manager Matt Palmer
Project Type Pipeline

#### **Project Scope**

Project identified as a necessary mainline replacement due to history of leaks along the 8-inch Cast Iron waterline on SW Stoddard Dr. between SW Kinnaman & SW 209th Ave. Scope includes the replacement of approximately 4,200-feet of 8, 6, 4, and 2-inch Cast and Ductile Iron pipe.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 1/1/2022

 Baseline End Date:
 4/16/2024

 Estimated Completion:
 4/16/2024

Cost

 Total Estimate:
 \$2,185,700

 Total Spend to Date:
 \$85,101


 Current Biennium Est:
 \$1,855,730

 Biennium to Date:
 \$2,092

Award Substantial Completion

#### Monthly Status Update

75% deliverable received and partially reviewed. Anticipate receiving 100% plan, specification, and cost estimate deliverable in early October.



#### **Change Summary**

Critical Dates

#### Anticipated Final Completion Milestone Completion Design Notice to Proceed Project Kickoff 1/1/2022 Scoping 1/2/2022 Project Kickoff Design Concept Design 3/7/2022 Notice to Proceed Design Notice to Proceed 3/6/2023 Scoping Site Reconnaissance 3/31/2023 10/26/2023 Design Bidding 11/15/2023 Concept Design Award 11/17/2023 1 Oct 22 Jul 23 22 23 22 23 24 1 Oct 23 Notice to Proceed 12/18/2023 Jan Apr ⋽ Jan Apr Jan Substantial Completion 4/16/2024 Final Completion 4/16/2024

#### Alfred St Main Replacement and Upgrade TUALATIN VALLEY Primary Contact : Mohammad Ahmad | mohammad.ahmad@tvwd.org Project Number C12751 Current Phase Design Alfred St Main Project Manager Mohammad Ahmad Replacement and Upgrade Project Type Pipeline Project Scope Project identified as a fireflow upgrade to the Metzger Service Area. Originally included in the Metzger N-S project but was removed when the alignment was shifted. The 4 inch Cast Iron waterline will be upsized along SW Alfred and SW 69th Ave to the South. **Delivery Methods** Schedule Cost Design-Bid-Build Start Date: 3/15/2021 Total Estimate: \$540.100 Project Delivery Method Design Delivered In-House Baseline End Date: 3/29/2024 Total Spend to Date: \$11,339 **Estimated Completion:** 3/29/2024 Current Biennium Est: \$474,754 Construction Delivered In-House Biennium to Date: \$754 Monthly Status Update Design is at 60%. Construction will be done pending TVWD crew availability. Performance Outlook Scope Status Per Plan / On Schedule/ Budget Percent Complete on Budget Adapting Plan ■ Behind Schedule/ Over Budget Ahead of Schedule/ Under Budget PLANNING 100% 120% DESIGN Percent Complete on Schedule CONSTRUCTION 120% 20% 40% 60% 80% 100% 20% 40% 60% 80% 100% **Change Summary**



 Milestone
 Completion

 Project Kickoff
 4/4/2021


 Concept Design
 4/25/2021

 Design
 9/29/2023

 Permitting
 10/27/2023

 Construction
 2/27/2024

 Final Completion
 3/29/2024






# **Thompson Road at Tustin Ranch Dr**

Primary Contact : Nick Augustus | nick.augustus@tvwd.org

Project Number C12754
Current Phase Construction
Project Manager Nick Augustus
Project Type Pipeline

Project Scope

TVWD's 18-in DIP Waterline is in conflict with the proposed new alignment for SW Thompson Road connecting NW Saltzman Road and NW Thompson Road through Kenny Terrace. TVWD plans to realign the 18-in to remain in the public ROW and avoid a water quality facility that will be constructed as part of this project. TVWD plans to incorporate the construction into the County Project via IGA.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 7/11/2022

 Baseline End Date:
 6/26/2024


 Estimated Completion:
 11/1/2024

Cost

Total Estimate: \$442,200
Total Spend to Date: \$40,870
Current Biennium Est: \$345,000
Biennium to Date: \$0


#### Monthly Status Update

Project remains on-hold. Washington County plans to bid in spring of 2024, with construction beginning shortly after bid opening.



# **Change Summary**

	Anticipated	Design														
Milestone Project Kickoff	<b>Completion</b> 7/12/2022	Project Kickoff				A	ward		Final Completion							
Concept Design	7/27/2022								Subst	tantial Comp	oletion					
Design Notice to Proceed	7/14/2022	Design Notice to Procee	ed			Bidding	,									
Design	4/21/2023	-				Ι.	Notice to	Dranad								
Bidding	11/1/2023						Notice to	Proceed								
Award	12/1/2023	<u> </u>					1, 1									
Notice to Proceed	2/1/2024	2 2	ę,	23	ę,	23	24	24 -	24	22	Ω					
Construction	9/1/2024		2	r 2	2				Jul 2	5	٦ 2					
Substantial Completion	10/1/2024	. In the contract of the cont	Jan	₹	ا اعل	Oct	Jan	₽	_ ₹	Ŏ	Ja					
Final Completion	11/1/2024	Concept Design	_	~	~	~	~	~		struction	~					






# 189th Pump Station & Pipeline

Primary Contact : Nick Augustus | nick.augustus@tvwd.org

Project Number C12772
Current Phase Design
Project Manager Nick Augustus
Project Type Pump Station

**Project Scope** 

The 189th Ave Pump Station is aging and in need of upgrade or replacement, including upgrades to the backup power system. Based on the pre-design work completed, this project includes construction of a new, seismically resilient pump station which includes a permanent backup power generator and 1,850 feet of 16-inch discharge piping. It also includes demolition of the 189th reservoir and pump station, and demolition of the Goyak reservoir and pump station. These larger system modifications will help to reduce long-term maintenance costs.



 Delivery Methods

 Project Delivery Method
 Progressive Design-Build

 Design Delivered
 RFP

Construction Delivered RFP

Schedule

 Start Date:
 2/1/2022

 Baseline End Date:
 7/31/2025

 Estimated Completion:
 7/31/2025

Cost


Total Estimate:
Total Spend to Date:
Current Biennium Est:
Biennium to Date:

\$10,443,150 \$399,300 \$9,078,643 \$81,398

#### Monthly Status Update


Project is proceeding on schedule, though current lead times for electrical gear will have an impact to the overall schedule. Major design activities in August included Geotechnical site investigations, completing the Basis of Design, and evaluating various items including HVAC, pipeline route evaluations, surge analysis, and sewer connections. The stormwater report has been delayed a couple weeks and will be submitted once questions from Clean Water Services are answered. This task is not on the critical path. The 30% design deliverable is scheduled for late September.





# Change Summary

Note: Project scope was modified following pre-design to include discharge piping, and demolition of Goyak reservoir and pump station to save future maintenance costs and consolidate operations. The overall schedule was modified with moving to a Progressive-Design Build delivery following the pre-design.






# **Cooper Mountain Booster Pump Station Replacement**

Primary Contact: Nick Augustus | nick.augustus@tvwd.org

Project Number C12774
Current Phase Design
Project Manager Nick Augustus
Project Type Pump Station

#### Project Scope

The existing pump station is deficient under firm and peak supply criteria. The facility is also aging and in need of seismic upgrades or replacement. The project includes replacement of the existing pump station to provide sufficient capacity to meet future demands and fireflow capacity required in the 920 operating area. Pre-design activities were completed in FY 2023, while the main design will begin in FY 2025, with construction planned for FY 26-27.



#### **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered RFQ
Construction Delivered Low Bid

# Schedule

 Start Date:
 4/1/2022

 Baseline End Date:
 5/1/2027

 Estimated Completion:
 5/1/2027

# Cost

 Total Estimate:
 \$4,639,751


 Total Spend to Date:
 \$66,838

 Current Biennium Est:
 \$452,675

 Biennium to Date:
 \$712

#### Monthly Status Update

The Pre-design report is complete. Project will be on-hold until design activities begin in May 2024. The project delivery method will be evaluated early 2024.



# Change Summary

Milestone	Anticipated Completion	Design Notice to Proceed
Project Kickoff	4/21/2022	Project Kickoff Bidding
Concept Design	8/31/2023	
Design RFP Advertisement	6/22/2024	Notice to Proceed
Design Notice to Proceed	8/2/2024	Concept Design Final Completion
Design	6/19/2025	
Bidding	11/4/2025	Design RFP Award
Award	11/24/2025	Advertisement
Limited NTP	12/15/2025	22
Notice to Proceed	12/17/2025	Apr 2  Jan 2  Jan 2  Jan 2  Jan 3  Jan 3  Jan 3  Jan 4  Jan 3  Jan 4  Jan 4  Jan 5  Jan 5  Jan 6  Jan 7  Ja
Substantial Completion	4/30/2027	
Final Completion	5/1/2027	Design Limited NTP Substantial Completion




# Hwy 99W - I-5 to McDonald

Primary Contact: Heidi Springer | heidi.springer@tvwd.org

Project Number C12789
Current Phase Construction
Project Manager Heidi Springer
Project Type Pipeline

#### **Project Scope**

ODOT is improving Hwy 99W from I5 to McDonald St in Tigard. Project includes 3 miles of grind & inlay paving and 140 ADA ramp upgrades. TVWD was notified that approx. 85 valves, 12 meters, and 8 hydrants are in conflict. This project will address conflicts resulting from the ODOT work.



Delivery Methods

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Contractor - On-call

#### Schedule

 Start Date:
 7/1/2022

 Baseline End Date:
 10/13/2024

 Estimated Completion:
 12/15/2023

#### Cost

 Total Estimate:
 \$631,367


 Total Spend to Date:
 \$140,224

 Current Biennium Est:
 \$540,736

 Biennium to Date:
 \$56,809

#### Monthly Status Update

Project is nearly complete with final connections being made September 5th. The scope of the project increased due to the condition of the existing pipe discovered the last week of July. To avoid the risk of a pipe in very poor condition remaining near a new retaining wall, the contractor will extend the pipeline replacement area an extra 500-ft. An emergency procurement is being done to avoid conflicts with ODOT.



#### Change Summary

Change 1: Expanded project scope to include piping in poor condition and in conflict with new retaining walls being installed by ODOT.

Official Dates											
Milestone	Anticipated Completion	Project Kickoff	Design								
Project Kickoff	7/21/2022										
Concept Design	4/25/2021	Concept Design			Limited NTP						
Design Notice to Proceed Design Bidding Award Limited NTP Notice to Proceed Substantial Completion Final Completion	4/26/2021 10/1/2021 11/20/2021 12/9/2021 2/2/2022 2/7/2022 11/29/2023 12/15/2023	1 Apr 21	, , , ,	Bidding  Tau  Tau  Proceed	Apr 22 -	otice to Proc	1 Oct 22	1 Jan 23 +	1 Apr 23 -	1 Jul 23	Final Completion




# West on Murray Apt. Backflow Install & Meter Relocate

Primary Contact: Matt Palmer | matt.palmer@tvwd.org

Project Number C12790
Current Phase Design
Project Manager Matt Palmer
Project Type Facilities

#### Project Scope

West on Murray Apt. Complex (Corner of Walker & Murray) will be installing a backflow device on their property (frontage on Murray Blvd.). In coordination with this work, TVWD will be abandoning the existing meter on the west side of Murray and relocating it to the east side of the road on the Apt. complex property.



Delivery Methods
Project Delivery Method Design-Bid-Build
Design Delivered In-House

Construction Delivered To be determined


Schedule C Start Date: 8/1/2022 T

Baseline End Date: 11/13/2024 Estimated Completion: 12/15/2023 Cost

Total Estimate: \$70,949
Total Spend to Date: \$5,949
Current Biennium Est: \$0
Biennium to Date: \$0

# Monthly Status Update

Currently working through scope modifications in collaboration with the property owner.



# **Change Summary**

Milestone	Anticipated Completion	С	esign Notice to	o Proceed								
Project Kickoff Concept Design Design RFP Advertisement Design Notice to Proceed Design Bidding	8/21/2022 9/5/2023 4/10/2021 4/26/2021 10/1/2021 11/20/2021	Project Kickoff  Concept Design	Design	Award			Limited NTP			Notice	Final C	Completion
Award Limited NTP Notice to Proceed Substantial Completion Final Completion	12/9/2021 2/2/2022 2/7/2022 11/29/2023 12/15/2023	1 Apr 21	Design RFP Advertisemen	t Jan 22	1 Apr 22	1 Jul 22	1 Oct 22	1 Jan 23	1 Apr 23	1 Jul 23	Oct 23	ompletion




# Walker Rd & Meadow Dr PRV & Vault Replacement

Primary Contact: Zach Lemberg | zach.lemberg@tvwd.org

Project Number C12718
Current Phase Planning
Project Manager Zach Lemberg
Project Type Facilities

#### Project Scope

The existing vault is located near Walker Rd, near the right turn lane which makes traffic control difficult for entering the vault. In addition, access is very challenging, with restricted access and a confined space entry. A temporary ladder must be used for entering the vault and the existing valves are difficult to maintain, including ability to find parts for the specific valves. This project will relocate the existing vault and pressure reducing valves to a different space with proper ladders and access for maintenance.



# Delivery Methods

Project Delivery Method To be determined
Design Delivered To be determined
Construction Delivered To be determined

# Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 8/3/2025


 Estimated Completion:
 8/3/2025

# Cost

Total Estimate: \$890,019
Total Spend to Date: \$92,451
Current Biennium Est: \$750,000
Biennium to Date: \$0

#### Monthly Status Update

Design Delayed.



#### Change Summary

Delayed due to staffing shortages

	Anticipated										De	esign N	otice to	Proce	ed	Bi	dding		
Milestone	Completion												1				1		
Project Kickoff	3/16/2021																	_	
Concept Design	5/6/2022															N	otice to	Proce	ed
Design RFP Advertisement	12/11/2023				C	oncept	Design											F	inal Completion
Design Notice to Proceed	1/3/2024																		
Design	10/25/2024											D	, her				Awar	i	
Bidding	12/21/2024												gn RFP tisemer						
Award	1/9/2025	<u> </u>	-+-		-+-	-			-+-	-+-	<del></del>	-+-	••	-+-	-+-	•••	- T		<del></del>
Limited NTP	1/31/2025	.21	21	21	22	. 52	22	22	23	. 23	23	23	24	. 24	24	4	5	. 25	25
Notice to Proceed	2/2/2025	Apr	٦	Oct	Jan	Apr	٦	Oct	Jan	Apr	Ju	Oct	Jan	Apr	Jul	<del>*</del>	<del>Jan</del>	Apr	ام ا
Substantial Completion	8/2/2025	<del>-</del>	~	<del>-</del>	Ť	-	$\overline{}$	<del>-</del>	Ť	-	$\overline{}$	<del>-</del>	Ť	<del>-</del>	_	1	1,	-	<b>←</b>
Final Completion	8/3/2025																Lir	eited N	ntial Completion
															Desi	ign			




# **Barnes Rd & Viewmont Dr Piping Improvements**

Primary Contact : Zach Lemberg | zach.lemberg@tvwd.org

Project Number C12753
Current Phase Construction
Project Manager Zach Lemberg
Project Type Pipeline

#### Project Scope

Connect Viewmont Dr to new Barnes Rd Pump Station by installing a new 12-inch main and eliminate safety concerns associated with the old Viewmont Pump Station. Project includes replacing existing 6-inch piping along SW Viewmont Dr with 8-inch pipe to eliminate a fireflow deficiency identified in the Master Plan as P-80. Connect Viewmont Dr to new Barnes Rd Pump Station by installing a new 12-inch main and eliminate safety concerns associated with the old Viewmont Pump Station. Project includes replacing existing 6-inch piping along SW Viewmont Dr with 8-inch pipe to eliminate a fireflow deficiency identified in the Master Plan as P-80.



#### **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

# Schedule

 Start Date:
 6/1/2022

 Baseline End Date:
 10/12/2024

 Estimated Completion:
 10/12/2024

#### Cost

 Total Estimate:
 \$1,001,000


 Total Spend to Date:
 \$227,493

 Current Biennium Est:
 \$750,000

 Biennium to Date:
 \$818

#### Monthly Status Update

Bids are being advertised in September and bid opening is October. Construction expected in the summer of 2024.



#### Change Summary

Bid was delayed due to lack of bids at intial bid opening in Spring 2023.

Milestone	Anticipated Completion	Project Kickoff Bidding	
Project Kickoff	6/1/2022	Design Notice to Proceed	
Concept Design	6/1/2022	Notice Notice	to Proceed
Design RFP Advertisement	6/1/2022	Concept Design	Final Completion
Design Notice to Proceed	6/2/2022		
Design	9/19/2022	Award	
Bidding	10/31/2023	Desigh RFP Advertisement	
Award	11/14/2023	Advertisement	<del>                                     </del>
Limited NTP	12/15/2023	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	24
Notice to Proceed	6/2/2024	Jun Mar Mar Mar	Sep
Substantial Completion	10/11/2024	<u> </u>	L 8
Final Completion	10/12/2024	Limited NTP	Substantial Completion
		Design	




# Florence Lane Reservoir Coatings

Primary Contact: Zach Lemberg | zach.lemberg@tvwd.org

Project Number C12762
Current Phase Design
Project Manager Zach Lemberg
Project Type Reservoir

#### Project Scope

The roof coating on the Florence Lane Reservoirs has failed. This project will replace the existing coatings to protect the steel and extend the life of the reservoirs.



# **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered In-House
Construction Delivered Low Bid

# Schedule

 Start Date:
 3/15/2021

 Baseline End Date:
 6/28/2023


 Estimated Completion:
 10/1/2024

#### Cost

Total Estimate: \$880,000
Total Spend to Date: \$9,205
Current Biennium Est: \$792,000
Biennium to Date: \$129

#### Monthly Status Update

Preparing Bid items for late fall Bidding. Construction expected in the summer of 2024.



#### Change Summary

Schedule change: Initial bids in 2022 were higher than anticipated. District anticipated bidding early 2023, however, the project was delayed another year due to staffing shortages in 2022.

Milestone	Anticipated Completion	De	esign Notic	e to Proce	ed								
Project Kickoff	12/1/2021								Biddi	ng			
Concept Design	5/5/2022	Project Kickoff											
Design RFP Advertisement	5/5/2022	Project Kickon									Not	ice to Pro	ceed
Design Notice to Proceed	5/5/2022		Concep	Design									Final Completion
Design	5/5/2022												
Bidding	10/1/2023		Desig							Award			
Award	12/1/2023		Adverti	sement									
Limited NTP	2/1/2024	21	22	22	22	22	23	23	23.	23	<sup>24</sup>	24	42
Notice to Proceed	6/1/2024	Dec	Mar	Jun	Sep.	Dec.	Mar	Jun	Sep	Dec.)	Mar	Jun	<u> </u>
Substantial Completion	9/1/2024			=				7			≥	<u> </u>	ď
Final Completion	10/1/2024	_	~	`	_	~	~	`	_	~	Limited N	TP Subs	tantial Completion
			Design									Subs	tantiai Completion




# Florence Pump Station & Piping Upgrades

Primary Contact : Zach Lemberg | zach.lemberg@tvwd.org

Project Number C12834
Current Phase Planning
Project Manager Zach Lemberg
Project Type Pump Station

Project Scope

Florence Pump Station is in need of electical and valving upgrades prior to the WWSS coming online. This station will be the singular source of supply to the Taylor's Ferry site and currently only a single pump can operate due to the undersized electrical feed. This project will upgrade the incoming electrical supply to the upper Metzger zones. The piping portion of this project will provide piping conections near the Florence Lane Facility with the intent of maintaining a good chlorine residual in the reservoir and force water turnover in the existing piplines. This includes valving and pipe connections between the existing 36-inch and 24-inch pipeplines.



**Delivery Methods** 

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered To be determined

Schedule

 Start Date:
 7/18/2023

 Baseline End Date:
 11/28/2025


 Estimated Completion:
 11/28/2025

Cost

Total Estimate: \$2,002,000
Total Spend to Date: \$0
Current Biennium Est: \$2,000,000
Biennium to Date: \$0

#### Monthly Status Update

Working to get an electrical engineering firm under contract for design. Confirming pump selection and identifying long lead items.



#### Change Summary

Milestone	Anticipated Completion	Design Notice to Proceed									
Project Kickoff	7/19/2023						В	idding Elec	trical		
Concept Design	8/16/2023										
Design RFP Advertisement	8/9/2023	Project Kickoff Design RFP						Notice to	Proceed		
Design Notice to Proceed	8/18/2023	Advertisement								Final Comp	oletion
Design	9/18/2023									1	
Bidding Electrical	4/2/2025							Award			
Award	4/23/2025	Concept Design									
Limited NTP	5/15/2025	• • • • · · ·									
Notice to Proceed	5/23/2025	23	24	. 24	24	24	125	. 22	25	1 25	
Substantial Completion	11/21/2025	Jul Joc	Jan	Apr	크	Oct	Jan	Αpi	ᆿ	ö	
Final Completion	11/28/2025	-   -	<del>(</del>	<del>-</del>	~	<del>-</del>	<del>(</del>	-	l ←	<del>-</del>	
		Design						Limited	NTP Su	bstantial Com	pletion




#### **Multnomah Blvd 12-inch Connection**

Primary Contact: Zach Lemberg | zach.lemberg@tvwd.org

Project Number C12835
Current Phase Planning
Project Manager Zach Lemberg
Project Type Pipeline

**Project Scope** 

This project is being done to move water from the WWSS to Garden Home Res. to be able to cycle the reservoir with fresh water from the WWSS. The reservoir currently requires a connection to PWB to push water into the reservoir to force reservoir cycling and maintainan acceptable chlorine residual. Once the WWSS is online, the District desires to maintain this type of arrangement with WWSS water. The project includes insatalltion of a 12-inch pipe along Multnomah Blvd, potential replacement of the existing 10-inch Cast Iron pipe along SW 62nd PI, installation of a control valve for controlling flows to the reservoir, and may require an additional control valve, vault and a meter to PWB for emergency usage.



# **Delivery Methods**

Project Delivery Method Design-Bid-Build
Design Delivered Consultant - On-call
Construction Delivered Low Bid

Schedule

 Start Date:
 8/1/2023

 Baseline End Date:
 12/22/2025


 Estimated Completion:
 12/22/2025

#### Cost

Total Estimate: \$874,500
Total Spend to Date: \$0
Current Biennium Est: \$877,000
Biennium to Date: \$0

#### Monthly Status Update

Scope not yet fully defined. Will be developing delivery plan, including final scope over the next several weeks.



#### **Change Summary**

	Anticipated	
Milestone	Completion	Project Kickoff
Project Kickoff	8/21/2023	Design Notice to Procee®idding
Concept Design	9/5/2023	
Design RFP Advertisement	9/11/2023	Notice to Proceed
Design Notice to Proceed	10/16/2023	Concept Design Final Completion
Design	3/20/2024	
Bidding	5/16/2024	Design RFP Award
Award	6/4/2024	Advertisement
Limited NTP	6/26/2024	22 - 1 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -
Notice to Proceed	6/28/2024	
Substantial Completion	12/21/2025	7
Final Completion	12/22/2025	Limited NTP Constant a Completion
		Design Substantial Completion

Budget Performance Report General Fund (01) For the Period Ending August 31, 2023 Unaudited



Activity for the Month Biennial **Budget Actual** <u>Variance</u> Revenues 2021-23 Budget **Budget to Date** 2021-23 Actual **Variance Budget Remaining** \$ 7,901,426 \$ 8,885,205 \$ 983,779 Water Sales - Volume Charges 168,910,167 \$ 16,894,673 \$ 18,187,143 \$ 1,292,470 \$ 150,723,024 1,510,231 1,736,489 226,258 Water Sales - Fixed Charges 47,607,365 3,466,552 3,568,682 102,130 44,038,683 95,685 86,451 (9,234)Rights-of-Way Fees Collected 2,035,000 206,432 197,587 (8,845)1,837,413 69,654 47.333 41.843 (5,490)Administrative Services 1.153.105 94.702 (25,048)1.083.451 194,500 181,232 (13,268)**Contract Reimbursements** 4,843,050 389,000 182,551 (206,449)4,660,499 94,370 163,928 69,558 1,649,620 188,751 317,848 129,097 1,331,772 Interest Revenue 6,119 25,864 31,983 Other Revenues 630,098 51,753 65,742 13,989 564,356 440,050 409,724 (30,326)Sales to Other Funds 10,722,620 880,110 670,208 (209,902)10,052,412 \$ 10,309,459 \$ 11,536,854 \$ 1,227,395 237,551,025 \$ 22,171,973 \$ 23,259,414 \$ 1,087,441 \$ 214,291,611 **Total Revenues** \$ 1,872,425 \$ 1,771,474 \$ 100,951 **Personnel Services** \$ 50,095,791 \$ 3,749,696 \$ 3,598,729 \$ 150,967 \$ 46,497,062 3,084,415 2,888,004 196,411 **Materials and Services** 66,134,556 6,397,136 4,874,966 1,522,170 61,259,590 152,041 152,041 Capital Outlay 2,799,500 304,090 304,090 2,799,500 95,744 9,338 Special Payments 205,138 7,667 86,406 2,035,000 197,471 1,837,529 5,306,279 5,306,279 Transfers to Other Funds 127,341,737 10,612,572 10,612,572 116,729,165

248,406,584 \$

21,268,632 \$

19,283,738 \$

229,122,846

1,984,894 \$

These statements are unaudited and are preliminary.

458,740

**Total Expenses** 

\$ 10,510,904 \$ 10,052,164 \$

Budget Performance Report Capital Improvement Fund (11) For the Period Ending August 31, 2023 Unaudited



Activity for the Month	Biennial										
<u>Budget</u> <u>Actual</u> <u>Variance</u>	Revenues	202	21-23 Budget	1	Budget to Date		2021-23 Actual		<u>Variance</u>	Buc	dget Remaining
\$ - \$ - \$ -	Interest Revenue	\$	-	\$	-	\$	27	\$	27	\$	(27)
145,833 - (145,833)	Other Revenue		3,500,000		291,670		-		(291,670)		3,500,000
27,503,050 5,542,642 (21,960,408)	Transfers In		520,089,659		55,006,102		6,022,443		(48,983,659)		514,067,216
\$ 27,648,883 \$ 5,542,642 \$ (22,106,241)	Total Revenues	\$	523,589,659	\$	55,297,772	\$	6,022,469	\$	(49,275,303)	\$	517,567,190
\$ 27,648,879 \$ 5,542,642 \$ 22,106,237	Expenses Capital Outlay	\$	523,589,659	\$	55,297,812	\$	6,022,469	\$	49,275,343	\$	517,567,190
\$ 27,648,879 \$ 5,542,642 \$ 22,106,237	Total Expenses	\$	523,589,659	\$	55,297,812	\$	6,022,469	\$	49,275,343	\$	517,567,190

Budget Performance Report
Capital Reserve Fund (18)
For the Period Ending August 31, 2023
Unaudited



Activity for the Month		Biennial										
Budget <u>Actual</u> <u>Variance</u>	Revenues	<u>20</u>	21-23 Budget		Budget to Date	2	2021-23 Actual		<u>Variance</u>	Bud	get Remaining	
\$ 247,332 \$ 702,787 \$ 455,455	Interest Revenue	\$	5,221,939	\$	494,670	\$	1,326,176	\$	831,506	\$	3,895,763	
146,497 26,770 (119,727)	Administrative Services		3,576,750		293,005		62,560		(230,445)		3,514,190	
375,775 469,867 94,092	System Development Charges		8,906,616		751,552		690,421		(61,131)		8,216,195	
21,203,049 18,881,858 (2,321,191)	Transfers In		434,436,597		42,406,107		38,685,347		(3,720,760)		395,751,250	
\$ 21,972,653 \$ 20,081,282 \$ (1,891,371)	Total Revenues	\$	452,141,902	\$	43,945,334	\$	40,764,504	\$	(3,180,830)	\$	411,377,398	
		-										
	<u>Expenses</u>											
\$ 23,417,740 \$ 5,542,642 \$ 17,875,098	Transfers Out	\$	471,065,937	\$	46,835,480	\$	6,022,443	\$	40,813,037	\$	465,043,494	
\$ 23,417,740 \$ 5,542,642 \$ 17,875,098	Total Expenses	\$	471,065,937	\$	46,835,480	\$	6,022,443	\$	40,813,037	\$	465,043,494	

Budget Performance Report
Debt Proceeds Fund (22)
For the Period Ending August 31, 2023
Unaudited



	А	ctivi	ty for the Mo	nth			Biennial										
	Budget		<u>Actual</u>		Variance	Revenues		202	21-23 Budget	<u> </u>	Budget to Date	2	021-23 Actual		Variance	Bu	dget Remaining
\$	27,506	\$	103,619	\$	76,113	Interest Revenue	ç	5	330,079	\$	55,019	\$	299,150	\$	244,131	\$	30,929
:	12,008,876		13,881,858		1,872,982	Debt Proceeds			264,106,518		24,017,758		28,685,347		4,667,589		235,421,171
\$ 1	12,036,382	\$	13,985,477	\$	1,949,095	Total Revenues	<u> </u>	\$	264,436,597	\$	24,072,777	\$	28,984,497	\$	4,911,720	\$	235,452,100
\$ 2	20,288,359	\$	13,881,858	\$	6,406,501	<u>Expenses</u> Transfers Out	ç	5	363,460,319	\$	40,576,729	\$	28,685,347	\$	11,891,382	\$	334,774,972
\$ 2	20,288,359	\$	13,881,858	\$	6,406,501	Total Expenses	<u> </u>	\$	363,460,319	\$	40,576,729	\$	28,685,347	\$	11,891,382	\$	334,774,972

**Budget Performance Report** Revenue Bond Debt Service Fund (31) For the Period Ending August 31, 2023 Unaudited



855 \$

608,402 \$

609,257 \$

**Budget Remaining** 

(855)

6,682,210

6,681,355

7,290,612

7,290,612

<u>Variance</u>

855 \$ - \$

855 \$

_		Activi	ty for the Mo	nth								Biennial
	Budget		<u>Actual</u>		<u>Variance</u>	Revenues	<u>20</u>	21-23 Budget	<u> </u>	Budget to Date	20	021-23 Actual
	\$	- \$	855	\$	855	Interest Revenue	\$	-	\$	-	\$	855
	\$ 304,19	6 \$	304,196	\$	-	Transfers In	\$	7,290,612	\$	608,402	\$	608,402
=	\$ 304,19	6 \$	305,051	\$	855	Total Revenues	\$	7,290,612	\$	608,402	\$	609,257
	\$ -	\$	-	\$	-	Expenses Interest Expense	\$	7,290,612	\$	-	\$	-
	\$ -	\$	-	\$	-	Total Expenses	\$	7,290,612	\$	-	\$	-

# Budget Performance Report Willamette River Water Coalition Fund (41) For the Period Ending August 31, 2023 Unaudited



 Act	ivit	y for the Mo	nth						Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	Revenues	<u>20</u>	21-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	Bu	dget Remaining
\$ 21	\$	9	\$	(12)	Interest Revenue	\$	555	\$ 53	\$ 14	\$ (39)	\$	541
12,191		-		(12,191)	Administrative Services		307,200	24,390	-	(24,390)		307,200
-		-		-	Other Revenues		-	-	-	-		-
\$ 12,212	\$	9	\$	(12,203)	Total Revenues	\$	307,755	\$ 24,443	\$ 14	\$ (24,429)	\$	307,741
					Expenses							
\$ 1,999	\$	2,000	\$	(1)	Materials & Services	\$	279,000	\$ 4,041	\$ 4,000	\$ 41	\$	275,000
\$ 1,999	\$	2,000	\$	(1)	Total Expenses	\$	279,000	\$ 4,041	\$ 4,000	\$ 41	\$	275,000

# Budget Performance Report Customer Emergency Assistance Fund (43) For the Period Ending August 31, 2023 Unaudited



 Ac	tivit	y for the Mo	nth	1					Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	Revenues	<u>2</u>	021-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	<u>Βι</u>	idget Remaining
\$ 312	\$	911	\$	599	Interest Revenue	\$	3,750	\$ 630	\$ 1,788	\$ 1,158	\$	1,962
625		600		(25)	Contributions		15,000	1,250	950	(300)		14,050
2,083		2,083		-	Transfers In		51,125	4,170	4,170	-		46,955
\$ 3,020	\$	3,594	\$	574	Total Revenues	\$	69,875	\$ 6,050	\$ 6,908	\$ 858	\$	62,967
					<u>Expenses</u>							
\$ 89,395	\$	893	\$	88,502	Materials & Services	\$	319,875	\$ 180,026	\$ 3,100	\$ 176,926	\$	316,775
\$ 89,395	\$	893	\$	88,502	Total Expenses	\$	319,875	\$ 180,026	\$ 3,100	\$ 176,926	\$	316,775

Budget Performance Report
Willamette Intake Facilities Fund (44)
For the Period Ending August 31, 2023
Unaudited



 Act	tivit	y for the Mo	nth			-			Biennial			
Budget		<u>Actual</u>	,	<u>Variance</u>	Revenues	202	21-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	Bu	dget Remaining
\$ 64,432	\$	-	\$	(64,432)	Administrative Services	\$	1,114,495	\$ 128,865	\$ -	\$ (128,865)	\$	1,114,495
916		-		(916)	Capital Contributions		11,000	1,840	-	(1,840)		11,000
\$ 65,348	\$	-	\$	(65,348)	Total Revenues	\$	1,125,495	\$ 130,705	\$ -	\$ (130,705)	\$	1,125,495
					Expenses							
\$ 29,004	\$	6,902	\$	22,102	Materials & Services	\$	1,013,495	\$ 48,703	\$ 12,185	\$ 36,518	\$	1,001,310
916		-		916	Capital Outlay		11,000	1,840	-	1,840		11,000
\$ 29,920	\$	6,902	\$	23,018	Total Expenses	\$	1,024,495	\$ 50,543	\$ 12,185	\$ 38,358	\$	1,012,310

Budget Performance Report
Willamette Water Supply System Fund (45)
For the Period Ending August 31, 2023
Unaudited



 Ac	tivity	y for the Mo	nth	1							Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	Revenues	<u>2</u>	021-23 Budget		Budget to Date	<u> </u>	2021-23 Actual	<u>Variance</u>	Bud	get Remaining
\$ 128,405	\$	42,313	\$	(86,092)	Administrative Services	\$	2,967,100	,	\$ 256,820	\$	56,984	\$ (199,836)	\$	2,910,116
35,079,328		5,955,233		(29,124,095)	Capital Contributions		651,226,029		70,158,659		6,316,448	(63,842,211)		644,909,581
\$ 35,207,733	\$	5,997,545	\$	(29,210,188)	Total Revenues	\$	654,193,129	ç	\$ 70,415,479	\$	6,373,431	\$ (64,042,048)	\$	647,819,698
					Expenses									
\$ 100,673	\$	42,313	\$	58,360	Materials & Services	\$	2,698,100	,	3 132,524	\$	56,984	\$ 75,540	\$	2,641,116
35,079,328		5,955,203		29,124,125	Capital Outlay		651,226,029		70,158,659		6,316,418	63,842,241		644,909,611
\$ 35,180,001	\$	5,997,516	\$	29,182,485	Total Expenses	\$	653,924,129	,	\$ 70,291,183	\$	6,373,402	\$ 63,917,781	\$	647,550,727

D. Budgetary Performance Reports by Department (Biennium 2023-25)

Budget Performance Report
Non-Departmental
For the Period Ending August 31, 2023
Unaudited



 Act	ivit	y for the Mo	nth	l	Non-Departmental (Dept. 00)					Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	General Services (Div. 01)	202	21-23 Budget	Budget to Date	2	2021-23 Actual	<u>Variance</u>	Bu	dget Remaining
\$ 1,832,734	\$	1,997,570	\$	(164,836)	Materials & Services	\$	30,650,700	\$ 4,220,558	\$	3,641,596	\$ 578,962	\$	27,009,104
95,744		86,406		9,338	Special Payments		2,035,000	205,138		197,471	7,667		1,837,529
 1,928,478		2,083,977		(155,499)	Division Total		32,685,700	4,425,696		3,839,066	586,630		28,846,634
\$ 1,928,478	\$	2,083,977	\$	(155,499)	Department Total	\$	32,685,700	\$ 4,425,696	\$	3,839,066	\$ 586,630	\$	28,846,634
\$ 1,832,734 95,744	\$	1,997,570 86,406	\$	(164,836) 9,338	Department Summary Materials & Services Special Payments	\$	30,650,700 2,035,000	\$ 4,220,558 205,138	\$	3,641,596 197,471	\$ 578,962 7,667	\$	27,009,104 1,837,529
\$ 1,928,478	\$	2,083,977	\$	(155,499)	Department Total	\$	32,685,700	\$ 4,425,696	\$	3,839,066	\$ 586,630	\$	28,846,634

Budget Performance Report
Administrative Services Department
For the Period Ending August 31, 2023
Unaudited



	Act	ivity	for the Mor	nth		Administration (Dept. 10)				Biennial			
	<u>Budget</u>		<u>Actual</u>	V	<u>ariance</u>	General Services (Div. 01)	202	21-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	Budg	get Remaining
\$	64,137	\$	62,560	\$	1,577	Personnel Services	\$	1,707,589	\$ 128,436	\$ 133,604	\$ (5,168)	\$	1,573,985
	124,744		179,221		(54,477)	Materials & Services		3,533,326	383,389	191,226	192,163		3,342,100
	-		-			Capital Outlay		-	-	-	-		-
	188,881		241,780		(52,899)	Division Total	·	5,240,915	511,825	324,829	186,996		4,916,086
						Human Resources (Div. 11)							
	50,830		47,096		3,734	Personnel Services		1,356,410	101,787	94,609	7,178		1,261,801
	15,842		40,227		(24,385)	Materials & Services		562,258	19,408	50,575	(31,167)		511,683
	66,672		87,323		(20,651)	Division Total		1,918,668	121,195	145,184	(23,989)		1,773,484
						Risk Management (Div 12)							
	30,077		30,187		(110)	Personnel Services		800,729	60,241	62,390	(2,149)		738,339
	56,741		34,284		22,457	Materials & Services		1,200,820	93,507	63,485	30,022		1,137,335
	86,818		64,471		22,347	Division Total		2,001,549	153,748	125,874	27,874		1,875,675
						Communications (Div 13)							
	43,878		26,848		17,030	Personnel Services		1,168,330	87,878	46,340	41,538		1,121,990
	27,399		1,528		25,871	Materials & Services		659,600	54,810	4,992	49,819		654,609
	71,277		28,376		42,901	Division Total		1,827,930	142,688	51,332	91,356		1,776,598
\$	413,648	\$	421,951	\$	(8,303)	Department Total	\$	10,989,062	\$ 929,456	\$ 647,219	\$ 282,237	\$	10,341,843
===													
						Department Summary							
\$	188,922	\$	166,691	\$	22,231	Personnel Services	\$	5,033,058			•	\$	4,696,115
	224,726		255,260		(30,534)	Materials & Services		5,956,004	551,114	310,276	240,838		5,645,728
	-		-			Capital Outlay		-	-	-			
\$	413,648	\$	421,951	\$	(8,303)	Department Total	\$	10,989,062	\$ 929,456	\$ 647,219	\$ 282,237	\$	10,341,843

Budget Performance Report
Customer Service Department
For the Period Ending August 31, 2023
Unaudited



 Act	ivity f	or the Mor	nth		Customer Service (Dept. 20)					Biennial			
<u>Budget</u>	<u> </u>	<u>Actual</u>	<u>v</u>	/ariance	General Services (Div. 01)	202	21-23 Budget	Budget to Date	2	2021-23 Actual	<u>Variance</u>	Budg	et Remaining
\$ 46,267	\$	34,902	\$	11,365	Personnel Services	\$	1,232,918	\$ 92,646	\$	85,023	\$ 7,623	\$	1,147,895
41,659		5,147		36,512	Materials & Services		1,017,988	48,039		10,761	37,278		1,007,227
-		-		-	Capital Outlay		-	-		-	-		-
87,926		40,050		47,876	Division Total		2,250,906	140,685		95,785	44,900		2,155,121
					Customer Service & Billing (Div. 21)								
139,209		135,020		4,189	Personnel Services		3,697,979	278,772		269,067	9,705		3,428,912
122,596		23,048		99,548	Materials & Services		3,622,844	232,710		130,190	102,520		3,492,654
261,805		158,068		103,737	Division Total		7,320,823	511,482		399,256	112,226		6,921,567
					Field Customer Services (Div. 22)								
144,011		148,619		(4,608)	Personnel Services		3,868,786	288,404		291,574	(3,170)		3,577,212
7,009		17,395		(10,386)	Materials & Services		228,175	13,673		23,721	(10,048)		204,454
 151,020		166,014		(14,994)	Division Total		4,096,961	302,077		315,295	(13,218)		3,781,666
\$ 500,751	\$	364,131	\$	136,620	Department Total	\$	13,668,690	\$ 954,244	\$	810,336	\$ 143,908	\$	12,858,354
					Department Summary								
\$ 329,487	\$	318,541	\$	10,946	Personnel Services	\$	8,799,683	\$ 659,822	\$	645,664	\$ 14,158		8,154,019
171,264		45,591		125,673	Materials & Services		4,869,007	294,422		164,673	129,749		4,704,334
-					Capital Outlay		<u> </u>	=		<u>-</u>	=_		<u>-</u>
\$ 500,751	\$	364,131	\$	136,620	Department Total	\$	13,668,690	\$ 954,244	\$	810,336	\$ 143,908	\$	12,858,354

Budget Performance Report Engineering & Operations Department For the Period Ending August 31, 2023 Unaudited



	Activ	ity for the Mo	nth	Engineering and Operations (Dept. 35)			Biennial		
	Budget	<u>Actual</u>	Variance	General Services (Div. 01)	2021-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	<b>Budget Remaining</b>
\$	20,914	\$ 21,094	\$ (180)	Personnel Services	\$ 557,104	\$ 41,870	\$ 41,735	\$ 135	\$ 515,369
	39,594	5,888	33,706	Materials & Services	3,650,952	150,987	23,997	126,990	3,626,955
	43,541	-	43,541	Capital Outlay	522,500	87,090	-	87,090	522,500
	104,049	26,981	77,068	Division Total	4,730,556	279,947	65,732	214,215	4,664,824
				System Operations (Div. 31)					
	320,330	281,292	39,038	Personnel Services	8,765,890	641,497	556,157	85,340	8,209,733
	52,190	19,209	32,981	Materials & Services	1,350,900	83,550	50,202	33,348	1,300,698
·	372,520	300,501	72,020	Division Total	10,116,790	725,047	606,360	118,688	9,510,431
				Engineering (Div. 32)					
	136,289	124,042	12,247	Personnel Services	3,699,046	272,928	269,126	3,802	3,429,920
	1,015	337	678	Materials & Services	23,900	1,113	337	776	23,563
	137,304	124,379	12,925	Division Total	3,722,946	274,041	269,463	4,578	3,453,483
				Water Resources (Div. 33)					
	78,540	67,982	10,558	Personnel Services	2,104,052	157,297	140,274	17,023	1,963,778
	90,283	118,629	(28,346)	Materials & Services	2,283,342	132,025	118,812	13,213	2,164,530
	168,823	186,611	(17,788)	Division Total	4,387,394	289,322	259,086	30,236	4,128,308
				Asset Management (Div. 34)					
	108,026	114,438	(6,412)	Personnel Services	2,893,046	216,309	231,122	(14,813)	2,661,924
	77,032	126,129	(49,097)	Materials & Services	2,644,649		145,031	(39,109)	2,499,618
	185,058	240,567	(55,509)	Division Total	5,537,695	322,231	376,152	(53,921)	5,161,543
				Water Operations (Div. 35)					
	25,399	25,557	(158)	Personnel Services	676,033	50,844	50,693	151	625,340
	4,429	4,723	(294)	Materials & Services	200,950		11,757	(4,610)	189,193
	29,828	30,279	(451)	Division Total	876,983	57,991	62,450	(4,459)	814,533
				Construction & Maintenance (Div. 36)					
	164,955	152,650	12,305	Personnel Services	4,354,628	·	302,452	27,874	4,052,176
	75,117	1,736	73,381	Materials & Services	2,006,000		16,443	88,632	1,989,557
	240,072	154,386	85,686	Division Total	6,360,628	435,401	318,895	116,506	6,041,733
\$	1,237,654	\$ 1,063,705	\$ 173,949	Department Total	\$ 35,732,992	\$ 2,383,980	\$ 1,958,138	\$ 425,842	\$ 33,774,854
				Department Summary					
\$	854,453	\$ 787,055	\$ 67,398	Personnel Services	\$ 23,049,799	\$ 1,711,071	\$ 1,591,557	\$ 119,514	21,458,242
ڔ	339,660	276,651	63,009	Materials & Services	12,160,693	585,819	366,580	219,239	11,794,113
	43,541	-	43,541	Capital Outlay	522,500	87,090	-	87,090	522,500
Ś	1,237,654	\$ 1,063,705	\$ 173,949	Department Total	\$ 35,732,992	·	\$ 1,958,138		
<u> </u>	_,,,	-,000,.00	·			,000,000	,,,,,,,,	,	+ 55,,654

Budget Performance Report
Finance Department
For the Period Ending August 31, 2023
Unaudited



 Act	ivit	y for the Mo	nth		Finance (Dept. 50)				Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	General Services (Div. 01)	202	21-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	<u>Budg</u>	get Remaining
\$ 34,523	\$	34,481	\$	42	Personnel Services	\$	918,569	\$ 69,151	\$ 78,147	\$ (8,996)	\$	840,422
11,484		339		11,145	Materials & Services		948,914	14,368	1,191	13,177		947,723
-		-		-	Capital Outlay		-	-	-	-		-
46,007		34,820		11,187	Division Total		1,867,483	83,519	79,338	4,181		1,788,145
					Finance & Accounting (Div. 51)							
158,444		146,232		12,212	Personnel Services		4,220,113	317,306	288,753	28,553		3,931,360
167,278		11,717		155,561	Materials & Services		5,037,045	291,796	18,195	273,601		5,018,850
 325,722		157,949		167,773	Division Total		9,257,158	609,102	306,947	302,155		8,950,211
\$ 371,729	\$	192,769	\$	178,960	Department Total	\$	11,124,641	\$ 692,621	\$ 386,285	\$ 306,336	\$	10,738,356
					Department Summary							
\$ 192,967	\$	180,713	\$	12,254	Personnel Services	\$	5,138,682	\$ 386,457	\$ 366,900	\$ 19,557		4,771,782
178,762		12,056		166,706	Materials & Services		5,985,959	306,164	19,385	286,779		5,966,574
-		-		-	Capital Outlay		-	-	-	-		-
\$ 371,729	\$	192,769	\$	178,960	Department Total	\$	11,124,641	\$ 692,621	\$ 386,285	\$ 306,336	\$	10,738,356

Budget Performance Report
Water Supply Department
For the Period Ending August 31, 2023
Unaudited



 Act	ivity	y for the Mo	nth		Water Supply (Dept. 60)					Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	General Services (Div. 01)	2022	1-23 Budget		Budget to Date	2021-23 Actual	<u>Variance</u>	Budg	et Remaining
\$ 158,542	\$	172,657	\$	(14,115)	Personnel Services	\$	4,142,977	ç	317,510	\$ 359,219	\$ (41,709)	\$	3,783,758
1,508		-		1,508	Materials & Services		90,437		2,189	220	1,969		90,217
-		-		-	Capital Outlay		-		-	-	-		-
160,050		172,657		(12,607)	Division Total		4,233,414		319,699	359,439	(39,740)		3,873,975
\$ 160,050	\$	172,657	\$	(12,607)	Department Total	\$	4,233,414	ç	319,699	\$ 359,439	\$ (39,740)	\$	3,873,975
					Department Summary								
\$ 158,542	\$	172,657	\$	(14,115)	Personnel Services	\$	4,142,977	ç	317,510	\$ 359,219	\$ (41,709)		3,783,758
1,508		-		1,508	Materials & Services		90,437		2,189	220	1,969		90,217
-		-		-	Capital Outlay		-		-	-	-		-
\$ 160,050	\$	172,657	\$	(12,607)	Department Total	\$	4,233,414	Ş	319,699	\$ 359,439	\$ (39,740)	\$	3,873,975

Budget Performance Report
Information Technology Department
For the Period Ending August 31, 2023
Unaudited



 Act	ivit	y for the Mo	nth		Information Technology (Dept. 70)				Biennial			
<u>Budget</u>		<u>Actual</u>		<u>Variance</u>	General Services (Div. 01)	202	21-23 Budget	Budget to Date	2021-23 Actual	<u>Variance</u>	Bu	dget Remaining
\$ 148,054	\$	145,818	\$	2,236	Personnel Services	\$	3,931,592	\$ 296,494	\$ 289,926	\$ 6,568	\$	3,641,666
335,761		300,877		34,884	Materials & Services		6,421,756	436,870	372,236	64,634		6,049,520
108,500		-		108,500	Capital Outlay		2,277,000	217,000	-	217,000		2,277,000
 592,315		446,695		145,620	Division Total		12,630,348	950,364	662,162	288,202		11,968,186
\$ 592,315	\$	446,695	\$	145,620	Department Total	\$	12,630,348	\$ 950,364	\$ 662,162	\$ 288,202	\$	11,968,186
					Department Summary							
\$ 148,054	\$	145,818	\$	2,236	Personnel Services	\$	3,931,592	\$ 296,494	\$ 289,926	\$ 6,568		3,641,666
335,761		300,877		34,884	Materials & Services		6,421,756	436,870	372,236	64,634		6,049,520
108,500		-		108,500	Capital Outlay		2,277,000	217,000	-	217,000		2,277,000
\$ 592,315	\$	446,695	\$	145,620	Department Total	\$	12,630,348	\$ 950,364	\$ 662,162	\$ 288,202	\$	11,968,186

# Operating Contingency Report For the Period Ending August 31, 2023 Unaudited



	_			
General Fund (01)	Amount	Resolution #	Transferred To	Comments
Adopted Budget	\$ 20,000,000	08-23	N/A	Adoption of the 23-25 Biennial Budget
Remaining Contingency	\$ 20,000,000			
WRWC Fund (41)	Amount	Resolution #	Transferred To	Comments
Adopted Budget	\$ 27,900	08-23	N/A	Adoption of the 23-25 Biennial Budget
Remaining Contingency	\$ 27,900			
WIF Fund (44)	Amount	Resolution #	Transferred To	Comments
Adopted Budget	\$ 101,000	08-23	N/A	Adoption of the 23-25 Biennial Budget
Remaining Contingency	\$ 101,000			
WWSS Fund (45)	Amount	Resolution #	Transferred To	Comments
Adopted Budget	\$ 269,000	08-23	N/A	Adoption of the 23-25 Biennial Budget
Remaining Contingency	\$ 269,000			