

# 209<sup>TH</sup> & FARMINGTON FACILITY PROJECT

**Talkin' Water** 

January 2022

## VIRTUAL EVENT GUIDELINES

- Sessions are recorded.
- A Question and Answer opportunity will be provided after the presentation.
- You can submit your questions by typing your questions in the thought bubble with a question mark inside.



- TVWD operates in an inclusive and discrimination-free manner to serve all customers.
- Staff will publish questions and comments and may exclude participants who disrupt events.



## **TODAY'S EXPERTS**



Host Tom Hickman, P.E. **Chief Executive Officer** 



Presenter Andrew Barrett, P.E. Senior Engineer, Project Manager



Presenter Justin Dyke Communication & Engagement





## 209<sup>TH</sup> & FARMINGTON

## **Project Overview**

Developing the previously unused lot to become a water system operations building

#### **Receive water from the Willamette Water Supply System**

- One of three connection points for the Willamette Water Supply System and TVWD
- Provide flow control via operating modes and pressure regulating valves
- Fluoridate incoming water to the TVWD system

#### Single story brick building enclosing water system equipment

- Similar size to a small single-family home
- Onsite storm water detention and landscaping improvements
- Security fencing surrounding site and storm water pond

#### Increase water system resiliency & capabilities

- Connections to future and current water sources
- Improved water system flexibility for largest pressure zone





## 209<sup>TH</sup> & FARMINGTON

### **Project Background**

#### **Approximately \$8 million investment in the water system**

- Project funding is from regular water bills
- Early project plan included onsite pump station and offsite piping to Cooper Mountain
- Cost escalations paused design; costs doubled from budget
- Project re-evaluation and scope reduction to essential needs for WWSS connections

#### **Cooper Mountain Water System Improvements**

- Single means to get water to Cooper Mountain summit that needs upgrades
- Current reservoirs and pump stations can't be updated until a second source is available

#### **Cost-Conscience Collaboration with City of Beaverton**

- Kemmer Intertie will connect TVWD & Beaverton reservoirs on Kemmer Road for mutual benefit
- Provides needed second source for Cooper Mountain, enabling improvements at current reservoirs and pump stations
- Creates a \$3M cost reduction for 209th & Farmington project by removing pump station and reducing offsite piping



## **DISTRICT LOCATION**

#### **Southwest Corner**

#### **Overview Reminder**

- One of three connection points from the WWSS to TVWD's water system
- Will be the initial connection point for TVWD's larger service area
- Water pressure change between WWSS and TVWD enables serving the Grabhorn Reservoir without pumping



#### SWROSEDALERD Farmington Fluoride Facility 189th Reservoir SW BANY RD EL. 350' Grabhorn Reservoir EL. 385' SW RIGERTRD Goyak Reservoir ELV. 550' Cooper Mountain Reservoir Beaverton From WWSP Cooper Mountain 딩 **Terminal Reservoir** Reservoir EL. 520' EL. 794

## **DETAILED LOCATION**

Zooming In

#### **Early Farmington Pumpstation Concept**

- Use higher pressure from the WWSS, pump up Cooper Mountain
- Create a resilient water source up Cooper Mountain
- Fluoridate incoming water to TVWD
- Costs grew enough to re-evaluate other alternatives such as the Kemmer Road Intertie
- Net savings of more than \$3M

#### **Revised Farmington Facility is the Best Option**

- Will provide fluoridation for incoming water
- Enough water pressure to feed valley floor & Grabhorn Reservoir
- Water pressure remains high when needed to inject to ASR well
- Or combination of both





## ON THE INSIDE

#### Making the System Flow

#### Above ground, enclosed, water system facilities are the safest and most reliable for long term operation and maintenance

- 50 feet of above ground pipe connecting incoming and outgoing water mains
- 4 water system isolation valves
- One 16" pressure regulating valve
- SCADA equipment for remote site controls

#### Incoming water to TVWD will be fluoridated as it enters the distribution system

- Sodium fluoride is added by a digital control unit and specialized mixing equipment
- A consistent dosage of 0.7 mg/l enters the water system
- Fluoridation levels are continuously monitored by digital analyzers





## **OFFSITE WATER MAINS**

### November 2021 – February 2022

#### New offsite water mains will deliver water from the project site to the larger water system.

- 16" and 24" water mains across Farmington, connecting to existing water mains serving Farmington area
- 24" water main up Grabhorn to Leland Drive, connecting to Grabhorn Reservoir
- Existing 24" water main under Leland Drive was installed in 2018

#### **Current status**

- 97 percent of offsite pipe work is complete
- Pressure testing & disinfection completed last week, new mains are connected to the water system
- Permanent road restoration this spring, weather dependent







## LIVING NEXT TO TVWD

### Typical Activity at the Site

#### Water operator site visits:

- Certified operators will conduct required daily inspections inside the operations building
- 1-2 operators, typically a single pickup truck

#### **Grounds team site visits:**

- Exterior site maintenance that changes with the seasons
- Weekly visits in summer and fall, monthly visits during winter and spring
- Small teams or individuals, pickup truck or small dump truck

#### Deliveries do occur for materials, typically quarterly


Box trucks are used by most delivery companies

TVWD staff may use the facility as a parking area to fill out reports or occasionally take their lunch break.



## **CONSTRUCTION SCHEDULE**

Schedule is Estimated – Expect Changes & Refinements




#### **Site Preparation & Earth Work**

- Approximately 2 months, after permits are issued
- Large equipment, noise, vibration expected
- Grade to closely match roadways



#### **Building Construction & Onsite Piping**

- Approximately 10 months
- Local impacts change based on current work
- Frequent updates from TVWD



#### **Final Punchlist & Commissioning**

- Approximately 3 months, January 2023
- TVWD operator training



## **KEEP IN TOUCH**

## We are Neighbors

#### **Project Website & Open House**

TVWD.org/Farmington

- Updated monthly (approximately)
- Key milestones achieved or upcoming
- Changes to work schedules
- Renderings of completed project

#### **Sign Up for Email Updates**

TVWD.org/Farmington

- Updates are sent every 2-3 weeks
- Most frequently used communication tool
- Key announcements, progress photos, schedule changes
- If you receive e-bills, you're included already
- Please sign up!

#### **Contact the TVWD Team**

Email:

Outreach@TVWD.org

Phone:

503-848-3000



## **YOUR TURN! ANY QUESTIONS?**



Presenter Andrew Barrett, P.E. Senior Engineer, Project Manager



**Presenter** Justin Dyke Communication & Engagement

